



Report from the Project Management

M. Ross

N. Walker

A. Yamamoto

JINR Dubna GDE Workshop

4.06.08

A horizontal line of small yellow dots runs across the bottom of the slide, mirroring the one at the top.



6 Months after Black December

- Re-emphasis of TD Phase Plan now complete
 - **Org. chart remains unchanged**
 - **R&D Plan re-structured and consolidated**
 - Release 2 – see later
- Focus remains unchanged
 - **Risk mitigating R&D**
 - SCRF (→ presentation from Akira Yamamoto)
 - Beam test facilities (Electron cloud at CesrTA, ATF-2,...)
 - **Cost reduction (via CFS)**
 - Accelerator layout
 - MDI
 - Shallow site options → “uniform” site
- New element
 - **Project Implementation Plan**

} Focus of this workshop



Progress This Year (Highlights)

- Cavity optical inspection system (Kyoto, KEK)
 - **Major breakthrough in S0 program**
- Progress on cryomodule plug compatibility specifications
- Securing S1-global commitment
 - **31.5 MV/m cryomodule**
 - **Collaboration DESY, FNAL, KEK**
- RF distribution system tests
 - **determining the power overhead**
- 9mA tests at TTF2/FLASH (DESY)
 - **Planning & preparatory work for full beam-loading experiments**
- CsrTA initial phase installation work
 - **First beam July**
- Positron source undulator tests at RAL, UK (STFC)
- ATF-2 installation – towards first beam end 2008



R&D Plan History


- Rel. 1 DRAFT completed November 2007
 - **Then EDR R&D Plan**
 - **Submitted to ILCSC, FALC for feedback and endorsement**
 - **Limited circulation to TAG leaders**
 - Black December strikes
 - **Back to the drawing board**
 - **Initial impact on scope (response plan) circulated end of January 08**
 - Updated (now TD Phase) R&D Plan for FALC in May
 - **Followed by major restructuring of document**
 - **Consolidation of four-year plan**
 - Will be released this Friday 6.06.08 (designated Rel. 2)
-
- A horizontal dotted line is located at the bottom of the slide, consisting of small yellow dots.



Restructuring

- Purpose of document
- Introduction
- General R&D Goals
- R&D Coordination
- Primary TD Phase goals
 - **SCRF**
 - **CFS & Global**
 - **Accelerator Systems**
- Resource tables
- Work Package Participation

- **Appendices:**
- Appendix 1 S0 Program
- Appendix 2 CFS activities
- Appendix 3 BTF
- Appendix 4 Work Packages
- Appendix 5 Synergy Projects
- Appendix 6 Participating institutes



- Purpose of document
- Overview of TD Phase (**new**)
- Critical R&D
 - **SCRF**
 - **Test Facilities**
 - **Other (mostly AS)**
- Machine Design, Cost Reduction Activities
 - **CFS & Global**
 - **Accelerator Systems**
- Cost, Schedule and the PIP (**new**)
- Global Coordination

- **Appendices:**
- A: Resources and WP participation
- B: Work Packages Descriptions
- C: Synergy Projects
- D: Institutes




Future R&D Plan Releases

- Reviewed and re-release every six months
 - **Next update December**
 - TAG leaders will be given ownership of Appendix B material
 - **Work Package descriptions etc.**
 - **Formally signed-off by responsible PM.**
 - Some work to structure document to ease future updates still required
 - **ILC-EDMS**
 - **Linked Excel table etc.**
-




PM TD Phase 1 & 2 Schedule



- A tentative top-level management plan for TD Phase 1 & 2 now exists
 - Published in R&D Plan
 - More detailed schedule being updated
 - MS Project
- Part of release 2
- Encapsulates the PMs strategy and vision for the next four years
 - Critical R&D
 - Cost reduction / machine design
 - Project Implementation Plan



Schedule: Basic Premise



- Basic time-scale

- Phase 1: July 2010


- Paris meeting already scheduled

- Phase 2: end of CY 2012

- Not previously well-defined
 - Fits with current SCRF planning (S2 for example)




Critical R&D






Critical R&D



CM Plug compatibility interface specs.
 CM design issue.
 Inputs to PIP, cost-estimation and schedule




Critical R&D



Review baseline gradient choice
 Links with concept of re-baseline in 2010 (see later)



Critical R&D



Several milestone dates need review (TAG leaders)

Demonstration of Max modulator
Demonstration of cost-reduced RF distribution


DR fast-kicker demonstration

Electron source cathode charge limit demonstration

RTML (bunch compressor) phase stability demo




Design / Cost Reduction / PIP






Design / Cost Reduction / PIP






Design / Cost Reduction / PIP



Minimum machine studies
 Re-baseline in 2010
 (publish in interim report)



Design / Cost Reduction / PIP



TDP-2:


- Technical requirements documentation
- Technical design work → cost update
- Value Engineering
- Cost & Schedule
- 18 month period

Prepare technical specifications
 Technical design work
 Generate cost & schedule
 Internal cost review
 Design and cost iteration

Publication final GDE documentation & submit for project approval



Design / Cost Reduction / PIP



Project Implementation Plan

-Spans entire 4 year period

-Phases:

-Definition of elements (2008)

-(SCRF) Mass-production models (2009)


-(SCRF) Cost models (2010)

-Remainder of PIP elements (2012)

(mass-production and cost models driven by cost & schedule activities in TDP-2)



Project Implementation Plan






Cost Management Group

- Top-level group to support PM activities in:
 - **Consolidation of RDR material (incl. costs)**
 - **Organising cost & schedule methodology and tools for TD phase**
 - **Top-level ownership of costs**
 - **Analysis of cost-drivers and possible cost-driven design studies**
 - Minimum machine concept (*see later*)
 - Parametric studies
 - ...
- Membership:
 - **Ross, Walker, Yamamoto, Bialowons, Garbincius, Shidara, Paterson, Carwardine, Elsen, Himel, Lehner (sec)**
- 3.5 day meeting at DESY in May
 - begin planning for critical cost review



RDR Costs: critical points

Understanding the scope of the TDR (design/cost) work






RDR Costs: critical points

Establishing links to RDR cost data is critical

Structuring ourselves for TDP cost update





The Dubna meeting: PM plan

- The RDR represents a consensus design, which reconciled inputs from our constituent accelerator designers / engineers
 - **CFS just one aspect**
 - We believe a more cost-effective design, based on the RDR, is possible and mandated by a need to ‘optimize’ the ILC design
 - **(some sacrifices may be necessary)**
 - **This is to be started at this workshop**
-



PM Assumptions:

- There exists a 'minimal design' that satisfies all scope requirements and facilitates cost comparisons for 'optional' features
 - **Not a trivial concept due to design optimization and consolidation already in RDR**
- The shallow machine is more cost-effective
 - **Effective reliability strategy for single tunnel layout NOT done for RDR – due to time / resource limitations**
- The process can be done within the 'consensus – building' context established for RDR
 - **Our community must buy-in and participate**



Minimum Machine Concept (1)

- Physics scope (WWS document)
 - **200-500 GeV centre-of-mass energy range**
 - **$2 \times 10^{34} \text{ cm}^{-2} \text{ s}^{-1}$**
 - **polarised electrons**
- Identify cost-driving requirements and criteria
 - **Push back on them to acceptable minimum**
 - **(May increase risk to performance, which must be quantified)**
 - **CFS will be primary target**
 - Underground volume
 - Process cooling water
 - ...



Minimum Machine Concept (2)

- Reduced margin, overhead, (conservatism)
- Other important areas
 - **Beam dynamic requirements (vibration, temperature stability etc.)**
 - **Magnet families and power-supply distributions**
 - ...
- Needs work to make initial definition
 - **Iteration with TAG groups**



This Workshop

- Working Groups
 - A. Shallow solutions: Explore features and develop reduced-cost, shallow tunnel solutions. Both CLIC and ILC. Includes single tunnel.
 - B. Infrastructure: Review infrastructure requirements and develop cost-effective solutions for accelerator infrastructure – power, water, air etc. Both CLIC and ILC.
 - C. Siting: Examine possible sites and evaluate possible design differences that accommodate features. Includes staging, design modifications and upgrade issues.
 - D. Accelerator Systems: particular focus on the central injection complex, BDS and RTML.
- Strong emphasis on cost-reduction
 - Covers many of the concepts/issues previously presented

Global Design Effort



CLIC – ILC Collaboration

- Purpose: bring the two collider development communities together
 - **held plenary meetings – Feb and May 2008**
- establish 5 working groups and conveners:
 - **CFS, BDS, Detectors, Cost / Schedule, Beam Dynamics**
 - **mandates defined**
- Promote participation in each other's meetings etc.
 - **open internal meetings via telecon: 'webex'**
- plans to be developed this week (and next)
 - **review mid-August and at fall meetings**
 - **summarized at closing Friday.**



Calendar (six-months)

- June 4-6 GDE Meeting (JINR)
- July 7 Cornell SRF visit
- July 8-11 Damping Ring Workshop (Cornell)
 - **Aug 25 26 XFEL Cold Linac (DESY)**
- Sept 5 -6 EC (KEK) (+ Sep 4 and Sep 7-9)
- Sept 11 Jlab SRF visit
 - **Sept 15 16 XFEL Project review (DESY)**
 - **Oct 14-17 CLIC Collaboration (CERN)**
- Oct 19-20 Project Advisory Committee (Paris)
 - **Oct 20-23 TESLA Technology Collaboration (India)**
- Oct 24 ILC SRF (India)
- Oct 29-31 Positron source – (Daresbury)
- Nov 16-20 LCWS / GDE Workshop (Chicago)
 - **Dec 1-3 First XFEL Acc. Consortium (DESY)**

2009:

- early 2009
 - **AAP: interim-review (in planning)**



Reviews

- PAC
 - **Primary oversight committee (ILCSC/ICFA)**
 - **Includes detector groups**
 - **First review October 19-20 in Paris**

- AAP
 - **Internal GDE advisory panel (technical)**
 - **Also has review responsibilities**
 - **Members will be better integrated in day-to-day activities**
 - **Mid TDP-1 interim review early 2009**
 - Final review towards end of TDP-1 in 2010



Final Words

- Despite black December significant world-wide progress
- Release of R&D Plan imminent
 - **6 months late but**
 - **A better plan 😊**
- Importance of Project Implementation Plan
- Cost reduction strategy taking shape
 - **CMG activities**
 - **Minimum machine and uniform site concepts**
 - **Real work starts here at Dubna workshop**