

Plans and Timetable of LLRF at NML

B. Chase

April 24, 2008




Revised NML Technical Plan

J. Leibfritz



- Budget Reduction
 - FY08 Funding Cuts, Manpower Reduction, Uncertain Funding Profile
 - Changed Overall Scope/Plans
- New Goals/Scope
 - Meet RF Test Requirements for one RF Unit for ILC & Project-X
 - Fit Everything Within Existing Building
 - Cryomodules shifted upstream approximately 8 meters
 - Space for Injector and Test Beamline reduced
 - Capability to Expand to our Original ILCTA Plan is Maintained
- Large Overall Cost Reduction
 - Elimination of Building Extension (~\$5M)
 - Elimination of Cryoplant (~\$13M)
 - Initial Injector design does not include Laser Hut, Laser System, CC1, 3.9 GHz Cavities and associated RF systems and Cryogenic connections.
 - Simpler Injector Design (Does not require moving Photoinjector)






- **Budget cuts**
 - Less money and manpower
 - Many unknowns
 - Change in directions
 - Change in Control system >ACNET
- **Focus**
 - Basic LLRF support for cryomodule testing is highest priority
 - Resonance control - LFD
 - Reference line
 - Electronics self calibration
 - QI and Pk setup
 - Station to station error pass forward
 - System integration
 - Cost reduction
- **Beam tests when available**
 - Beam loading compensation
 - Beam based calibration

- Install Master Oscillator and Reference line (6/08)
 - Test stability of line
 - Interface MO diagnostics into the control system
- Delivery of Waveguide from SLAC (6/08)
 - Measurement of waveguide couplers
- 1st Cryomodule Delivery to NML (7/08)
 - Install cable plant and measure all cables
- Install LLRF systems and cable plant for CM1 (8/08)
 - Test calibration schemes for cables and electronics
- Begin 1st Cryomodule RF Tests (Warm) (9/08)
 - Support warm testing
- CM1 Ready for Cooldown (12/08)
- Begin Cold RF testing (2/09)
 - Piezo control testing
 - QI and Pk calibration




- **1st Cryomodule**
 - **Master Oscillator and Distribution**
 - **(3) MFC cards**
 - **(4) Downconverters**
 - **(1) VXI crate**
 - **(1) 5500 CPU**
 - **(1) PMC-UCD**
 - **Timing system interface**
- **CC2 & RF Gun - shares the crate**
 - **(2) MFC or ESECON cards**
 - **(2) Downconverters**
 - **(1) VXI or VME crate**
 - **(1) 5500 CPU**
 - **(1) PMC-UCD**
 - **Timing system interface**

Multi-Channel Field Control Module



Harting IF Mini-coax
Connector

8 Channel Rc




Measured SNR for one channel
 (12bit ADC):
 $SNR@fs/2 = 112dB - 10\log_{10}(32k/2) = 70dB$


Measured SNR for vector sum
 (8x12bit ADC):
 $SNR@fs/2 + 10\log_{10}(8) = 79dB$

The SNR -156dBc/Hz (0.0016% BW:1MHz) is expected.

33 Channel Controller (MFC)




< 0.001° ($\Delta L = 0.23\text{mm}$) phase change between taps over $L = 100\text{m}$ with 5°K temp. change




Regulate phase of Tap#1 to regulate the entire line.

Control by phase shift of forward power or temperature control of Line.



Drift Calibration



Fermilab

- **NML while reduced in scope is still a very important test bed**
- **FNAL LLRF efforts will be spread over HINS, ProjectX, ILC and other internal projects.**
- **LLRF R&D successes will translate to performance improvements and cost reductions**