



ILC GLOBAL SYSTEMS MEETING

CONVENTIONAL FACILITIES AND SITING GROUP

STATUS REPORT

V. Kuchler, J. Osborne, A. Enomoto



Overview

- *Process Water and HVAC Value Engineering*
- *Main Linac Alternate Tunnel Configuration Investigation*
- *Minimum Machine Design Study*
- *CFS Documents to EDMS*
- *CFS Collaborations with CLIC, XFEL and Project X*
- *Preparations for AAP Review in April 2009*



Process Water and HVAC VE

- *Alternatives Identified During the Formal VE Process have been Evaluated*
- *Klystron Cluster Alternative has been Fully Evaluated*
- *CLIC Information is Being Added to the Comparative Spreadsheet*
- *XFEL Information is Forthcoming*
- *Project X Information is Still Needed*
- *Distributed RF Alternative will be Evaluated as Information Becomes Available in Conjunction with KEK*
- *HVAC Solutions and Egress Aspects will be Included in the Combined Safety Document Planned with CLIC and XFEL*



ML Alternative Tunnel Configuration

- ***Seven Tunnel Configuration Alternatives (and Variations) have been Identified***
- ***Schematic Drawings are being Developed***
- ***Consultant Support for Cost Estimating is being Reviewed***
- ***We Hope to have Three Alternative Evaluations Completed for the AAP Review***
- ***Evaluations and Analysis will Include:***
 - ***Tunnel Depth and Constructability Investigation***
 - ***Equipment Layout Schematics***
 - ***Review of Life Safety and Egress Solution***
 - ***Cost Estimates and Comparison***



Minimum Machine Study Evaluation

- *Initial Organizational Meeting was Held at DESY in December*
- *Work is Proceeding to Develop the New Beam Lattices and Layouts for CFS Tunnel and Enclosure Design*
- *Bi-Weekly Meetings have Been Established with DESY and CERN to Organize 3D Drawing Effort*
- *Meetings are Also Being Held at FNAL to Develop CFS 3D Capability*



CFS/ILC Collaboration Efforts

- **CLIC/ILC Collaboration (J. Osborne Slide)**
- **XFEL/ILC Collaboration**
 - **Second Meeting at DESY in December 2008**
 - **Communication for Process Water Criteria is Established**
 - **3D Drawing Coordination Meetings are in Place**
 - **Future Meetings will Address Project Management and Contracting (Possibly March 2009)**
- **Project X/ILC Collaboration**
 - **Only Initial Contacts Established**
 - **More Formal Effort is Needed and will be Pursued**



AAP Review Preparations

- **Decisions for Information Posting Still Need to be Finalized this Week**
- **Information will Include:**
 - **Complete Process Water VE Information**
 - **Work to Date and Plan for Completion of Tunnel Configuration Alternative Study**
 - **Plan for CFS Evaluation of Minimum Machine Design Review**
 - **Description of Surface Building Criteria Review**
 - **Status of Collaboration Activities with CLIC, XFEL and Project X**
 - **Resource Loaded Schedule for CFS Work Anticipated Through 2010**
- **CFS Travel Plans are Partially in Place**