

ILC CFS & GLOBAL SYSTEMS MEETING

CONVENTIONAL FACILITIES AND SITING GROUP

CFS Status Report in Preparation for the September, Albuquerque Meeting

V. Kuchler, J. Osborne, A. Enomoto



<u>Overview</u>

- Update on AD&I Central Region Layout
- Main Linac Tunnel Configuration Comparison
- Preparation of Joint JINR/GDE Publication
- CLIC/ILC Collaboration Activity
- General Report on KEK CFS Activities
- Life Safety and Egress Document
- Preparation for AAP Review in January, 2010

Global Design Effort - CFS

Update on AD&I Central Region Layout

- The First CFS AD&I Meeting was Held at SLAC on July 20-21
- A Second Meeting is Planned at the Daresbury Laboratory, UK on September 3-4
- The Daresbury Agenda Provides time for Discussion with Each Area System (Just as with the SLAC Meeting)
- The Weekly CFS Meeting has been Used for Direct Discussion with Area System Representatives to Finalize Area System Criteria and Layout Requirements
- With the Exception of the Question Regarding the Main Linac Gradient, all of the SB 2009 Working Assumptions are Reflected in the Criteria Developed for the Various Ares Systems
- Initial 2D Drawings are Being Prepared at FNAL with Consultant Support and will be Used as the Basis for Discussion at the Daresbury Meeting
- 2D Drawings Consist of Overall Layouts, Larger and More Detailed Drawings of Specific Areas and Cross Sections Taken at Various Points to Analyze Beamline Locations and Conflicts
- 3D Layout Drawings are Beginning to be Prepared at CERN with Efforts at FNAL and KEK to Begin in the Near Future

IL Global Design Effort - CFS


Update on AD&I Central Region Layout cont.

- The Daresbury AD&I Meeting will be Used to Finalize Area Systems Criteria and Review Drawings Completed to Date
- All Work will be Updated Prior to the Albuquerque Meeting so that a Complete 2D Baseline Drawing Package will be Available at That Time
- A Complete CFS 3D Drawing Package will be Available by the Albuquerque Meeting as well. A Full 3D Drawing (Including Machine Layout) Should be Completed by the Next Project Wide AD&I Meeting at DESY (Date TBD)
- A Majority (80%) of the Heat Load Criteria for the New Configuration is Understood, Temperature Stability (50%) Still Needs More Work
- Status of Klystron Cluster and DRFS Information and Cost Estimates:
 - Americas Region
 - Klystron Cluster Design and Cost Estimate Complete
 - DRSF Design and Cost Estimate in-Progress
 - Asian Region
 - Klystron Cluster Design Complete, Cost Estimate in-Progress
 - DRFS Design Complete, Cost Estimate in Progress
 - European Region
 - Klystron Cluster Design and Cost Estimate in-Progress
 - DRFS Design and cost Estimate in Progress
 - Work in All Regions is Expected to be Completed by the Albuquerque Meeting




CFS AD&I MEETING AGENDA Daresbury Laboratory, UK September 3-4, 2009					
		Spetember 3, 2009		September 4, 2009	
Regional Meeting Times		Торіс	Area System Representatives	Торіс	Area System Representatives
0030-0200 SLAC	0830-1000 DL, UK	General Introduction	In-House Participants	Damping Ring	S. Giuducci
0230-0400 FNAL	1630-1800 KEK		-		
0200-0230 SLAC	1000-1030 DL, UK	Break		Break	
0400-0430 FNAL	1800-1830 KEK				
0230-0400 SLAC	1030-1200 DL, UK	e+ Source	J. Clarke	Beam Delivery System	D. Angal-Kalinin
0430-0600 FNAL	1830-2000 KEK		N.Collomb		
0400-0500 SLAC	1200-1300 DL, UK	Lunch		Lunch	
0600-0700 FNAL	2000-2100 KEK	Lunch		Lunch	
	4200 4420 DL LW	DTA	N. Columb	ConcertBasilow	In House Destinionate
0500-0630 SLAC 0700-0830 FNAL	1300-1430 DL, UK 2100-2230 KEK	RTML	N. Solyak	General Review	In-House Participants
0630-0700 SLAC 0830-0900 FNAL	1430-1500 DL, UK 2230-2300 KEK	Break		Break	
0050 0500 11112	2250 2500 NEW				
0700-0800 SLAC	1500-1600 DL, UK	e- Source	A. Brachman	Main Linacs	C. Adophsen
0900-1000 FNAL	2300-2400 KEK		J. Shepard		
0800-0900 SLAC	1600-1700 DL, UK	Overview with E. Paterson	E. Paterson	Overview with E. Paterson	E. Paterson
1000-1100 FNAL	0000-0100 KEK				

Global Design Effort - CFS







IC Global Design Effort - CFS

Main Linac Tunnel Configuration

- Hanson Engineering Continues Work on the Completion of this R&D Plan Milestone
- T. Lundin (Hanson) Attended the Workshop at DESY to Review the JINR/Dubna Geotechnical Report for the Proposed ILC Sample Site in June 2009
- 2-Day Workshop was Held at FNAL on Aug 3-4 to Review Progress and Begin the Process to Develop Cost Estimates for Tunnel Configuration Alternatives
- A Second 1-Day Workshop was held at FNAL on Aug 24 to Review Final Configuration Analysis and Preliminary Cost Estimates
- Draft Information is Expected by Mid-September with Final Report to be Completed by Nov 1
- A Project Manger's Review Of Tunnel Alternative Information and Cost Estimates will be Scheduled in September Prior to ALCPG 09

Main Linac Tunnel Configuration

- Hughes Engineering is Currently Working on the Life Safety and Egress Aspects for Each of the Tunnel Configurations
- An Exiting Model, Based on Prevailing United States Codes, will be Developed for Each of the Tunnel Configuration Types
- Recommendations will Also be Provided for HVAC and Exhaust Criteria as part of the Life Safety Analysis
- A Draft Report is Expected by Mid-September with the Complete Report Due by Nov 1
- The Hughes Report will be Incorporated into the Comprehensive Life Safety Document Being Developed in Conjunction with CERN and KEK
- Hughes is Also Available to Participate in the Development of the Overview Portion of the Comprehensive Life Safety Document to Provide an Independent Perspective of Commonalities and Distinctions Present in the Various Regional Reports



Preparation of Joint JINR/GDE Publication

- Initial Joint GDE/JINR Meeting was Held at DESY, June 24-25
- An Outline for a Joint Document was Developed at that Meeting
- Initial Schedule and Status
 - Preliminary Descriptions for Report Chapters July 10 Completed
 - Release Agreement Signed July 10 Partially Completed
 - First Draft Including Original Report Translation July 31 Original Geotechnical Report is Mostly Translated but Draft of Joint Document is Still in Progress
 - First Full Draft with Introduction and Summary August 14
 - First Edit August 28
 - Final Document September 11
- Attention is Needed to Ensure the Schedule is Met and the Joint Report is Completed by the Albuquerque Meeting



- <u>CLIC/ILC Collaboration Activity</u>
 - CERN consultants (Amberg) are working on European cost estimates for the re-baseling single tunnel solutions :
 - Klystron Cluster Scheme HLRF
 - DRFS (Distributed RF) scheme
 - Life Safety is also part of this study (transversal ventilation with fire barriers, as per CLIC, or fire refuge areas)
 - Joint CES / CLIC C&S WG meeting to review ILC re-baseling/cost impact on 9th September.
 - The results of this study will be presented at Albuquerque Meeting




- <u>CLIC/ILC Collaboration Activity</u>
 - CERN draughtsman is working on <u>3d model</u> for ILC central region based on new 2d plans developed at FNAL
 - This is purely for civil engineering, the machine and services need to be added later.....
 - First results will be discussed at Daresbury
 - <u>See following slides for initial 3d models for Central Region</u>

4

CERN Catia Model for Central Region with 3.2 km 'race track' Damping Ring

3



B + B Q T. L S. F R R N)




CERN Catia Model for Central Region with 3.2 km 'race track' Damping Ring



General Report on KEK CFS Activities


- DRFS design and developments
 - Fixed the basic system configuration (see fig.)
 - A 650 kW klystron feeds 4 cavities in Low-power op. of SB2009.
 - A DC- and a pulsed-power supplies provide 13 klystrons.



Global Design Effort - CFS

KEK CFS Activities (cont.)


- New heat load table was given (see below)
- Cooling system design will be discussed hereafter
- Entire tunnel configuration will be considered after that
- Preliminary cost update will be done by ALCPG09.





KEK CFS Activities (cont.)

- 3-D CAD Collaboration
 - KEK will first join 3-D CAD meeting on August 27th.
 - KEK searches the way to join it with a consultant company.



JPower

http://www.jpower.co.jp/english/index.html

has experiences for JLC/GLC design, ILC Asian sample site study:

- Effective device layout study in tunnels is carried out efficiently using 3D display tool.
- Engineers carry out layout study visually with parts of devises converted into CAD data.

Life Safety and Egress Global Document

- LHC Document is Complete
- XFEL Document has been Translated into English
- CLIC Document is Being Developed
- Asian Region Document is Complete
- The Life Safety and Egress Document for the Main Linac Tunnel Alternatives is Currently Being Prepared at FNAL with Consultant Support
- All Individual Documents will be Compiled into a Single Comprehensive Document with an Executive Summary Which will Describe Commonalities and Distinctions with Respect to the Various Reports. The Executive Summary will be Added to Complete the Document Prior to the AAP Review in January, 2010



Preparation for AAP Review

- The Basis of the AAP Review will be the New ILC Baseline Criteria and Configuration
- Comments and Recommendations From the Previous AAP Review (April, 2009) will also be Addressed
- The CFS Value Engineering and Alternative Review Process will be Completed
- New CFS Baseline Layout will be Fully Developed
- New Baseline Layout will Incorporate all Decisions from Project Managers Regarding the SB 2009 Working Assumptions
- The CFS Group will Also Report on Progress Against the CFS Milestones Indicated in the ILC R&D Plan Updated to Reflect Adjustments Required for the Beginning of TDP II

IC Global Design Effort - CFS

Preliminary Ideas for ALCPG 09 CFS Parallel Sessions

- In General, CFS Parallel Sessions will be Topic Oriented Rather than Devoted to Specific Area Systems as in the SLAC and Daresbury Meetings
- Currently the Following Topics are Being Considered
 - Direct Presentation of Complete CFS AD&I Baseline Layout to All Area System Representatives
 - Working Session for Finalization and Review of Heat Load and Temperature Stability Requirements
 - Internal Discussion of Specific Differences for Regional Shaft, Cavern and Enclosure Design and Configuration
 - Internal Discussion of Baseline Life Safety and Egress
 - Internal Review of all CFS Cost Estimates
 - Near Term Planning for Drawing (2D and 3D) Completion
 - Planning for TDP II
- The CFS Group will also Participate in Two Plenary AD&I Sessions and a Joint Session with the Cost Management Working Group
- Final Topic Definition and Time Slot Assignments are Still to be Determined



<u>Summary</u>

- The CFS Group is Making Good Progress on R&D
 Plan Milestones and AD&I Efforts
- The Transition from In-House Effort to Consultant Based Support at FNAL Did Extend Planned Durations for the Completion of Some WorkTasks
- The Scope of Some of the CFS Tasks was Expanded from Original Expectations
- In General, Assigned CFS Tasks will be Completed to Support the Development of the New ILC Baseline Criteria and Layout to Begin TDP II