



# European XFEL Project Status and Industrialisation Programme

R. Brinkmann, DESY  
*for the XFEL team*



# Introduction

Proposal Oct. 2002 – X-ray FEL  
user facility with 20 GeV  
superconducting linear accelerator  
in **TESLA** technology

Approval by German government  
Feb. 2003 as European Project

Commitment for 50% of funding +  
10% by Hamburg & Schleswig-  
Holstein, 40% European &  
international partners




## Introduction cont'd

- Project preparation phase: get ready to start construction by beginning of 2007
  - Finalize overall layout and technical design
  - Detailed planning for the new site near DESY
  - Industrialization of major technical components
  - Update of project construction and operation cost estimate
  - Project organization at the European/International level

# Introduction cont'd

## TESLA Test Facility and the VUV-FEL:



- Pilot facility regarding practically all aspects (accelerator technology, beam physics, FEL process, user operation) of the XFEL
- Test bed for technical developments specifically required for the XFEL
- Injector development at PITZ, DESY-Zeuthen

# International Project Organization

## XFEL Steering Committee ISC (Chair: H. Schunck, Germany)

- Representatives of all countries intending to contribute to the XFEL facility
- *13 countries have signed MoU (project preparation phase)*



CH CN DE DK ES FR GB GR HU IT PL RU SE

- *Nomination of European Project Team (Leader: Massimo Altarelli)*

**WG on Scientific and Technical issues STI** (chair: F. Sette, ESRF)


**WG on Administrative and Funding issues AFI** (chair: H.F. Wagner, Germany)

Bi-lateral negotiations between Germany and signature countries on funding contributions are ongoing

# Completion of documents

## Technical Design Report

- March 2006: Review of Accelerator & Infrastructure parts by STI + international experts
- May 2006: Review of Photon Beam Line & Experiments parts by STI + international experts
- July 2006: Complete TDR → ISC approved July 25 at ISC meeting
- Administrative documents essentially completed and delivered to ISC





# Properties of XFEL radiation

## X-ray FEL radiation (0.2 - 14.4 keV)

- ultrashort pulse duration <math><100\text{ fs (rms)}</math>
- extreme pulse intensities  $10^{12}\text{-}10^{14}\text{ ph}$
- coherent radiation  $\times 10^9$
- average brilliance  $\times 10^4$

## Spontaneous radiation (20-100 keV)

- ultrashort pulse duration <math><100\text{ fs (rms)}</math>
- high brilliance



# ~ 260 scientists at 1<sup>st</sup> XFEL users meeting

## First European XFEL Users' Meeting

January 24/25, 2007, Main Auditorium (Bldg 5), DESY, Hamburg

### Final Program

Wednesday, January 24, 2007


|             |   |  |                        |
|-------------|---|--|------------------------|
| 08:15-09:00 | <b>Registration</b>   |  |                        |
| 09:00-10:30 | <b>Welcome session</b>  | <b>Speakers</b>  |                        |
|             | Welcome remarks   | A. Wagner (DESY)<br>R. Koepke (BMBF)<br>J. Wood (CCLRC)  |                        |
|             | Reports from the International Steering Committee (ISC) for the European XFEL and its advisory groups | H. Schunck (ISC)<br>R. Feidenhans'l (Scientific and Techn. Issues)<br>H.-F. Wagner (Admin. and Funding Issues) |                        |
|             | Coffee break  |  |                        |
| 10:45-12:45 | <b>Project Status Reports</b>   | <b>Chair: J. Schneider</b>   | <b>DESY Hamburg</b>    |
| 10:45       | Overview  | M. Altarelli   | Europ. XFEL Proj. Team |
| 11:15       | The superconducting accelerator   | R. Brinkmann   | Europ. XFEL Proj. Team |
| 11:45       | Photon beam systems   | Th. Tschentscher   | Europ. XFEL Proj. Team |
| 12:15       | Detector development for the XFEL   | H. Graafsma  | DESY Hamburg           |
|             | Lunch break   |  |                        |
| 14:00-16:20 | <b>Scientific Perspectives (I)</b>  | <b>Chair: I. Lindau</b>  | <b>SLAC Stanford</b>   |
| 14:00       | Ultrafast processes and extreme conditions  | J. Wark  | Oxford University      |
| 14:35       | Ultrafast structural changes  | R. Feidenhans'l  | Copenhagen University  |
| 15:10       | Time-resolved molecular reactions   | M. Chergui   | EPFL Lausanne          |
| 15:45       | Investigation of small quantum systems  | J. Ullrich   | MPI Heidelberg         |
|             | Coffee break  |  |                        |
| 16:40-18:25 | <b>Scientific Perspectives (II)</b>   | <b>Chair: I. Robinson</b>  | <b>UC London</b>       |
| 16:40       | Dynamics of nanoscale systems   | G. Grübel  | DESY Hamburg           |
| 17:15       | Imaging of single particles   | H. Chapman   | LLNL Livermore         |
| 17:50       | Matter in intense x-ray fields  | P. Zeitoun   | LOA Palaiseau          |
| 18:25       | End of session  |  |                        |
| 19:00       | <b>Dinner for participants (DESY Canteen, Bldg 9)</b>   |  |                        |

## Status of funding & project approval

- Required budget for construction phase is 986 M€ (year 2005 price basis, not including project preparation & beam commissioning)
- As of today, commitment from partners > 200 M€
- worked out an initially de-scoped start scenario (fully recoverable when funding becomes available) for the facility with 850 M€ construction cost, funded by Germany & partners 75%:25%
  - Initially only 3 of 5 undulator beam lines and 6 of 10 experimental stations installed
  - Accelerator reduced from 20 to 17.5 GeV energy (TDR baseline reference parameters not compromised, but operational overhead removed)
- Start scenario evaluated by STI and recommended to ISC
- May 3, 2007: ISC approves the start scenario
- **Expect official go-ahead on June 5, 2007 and 1<sup>st</sup> steps of project realisation in 2<sup>nd</sup> half 2007**
- **First beam in 2013, all beamlines operational in 2015**

# Overall layout of the European XFEL


← 3.4km →



# XFEL site in Hamburg/Schenefeld



# ... after construction *(computer simulation)*



# Plan approval procedure – construction permission

May/June 2005: documents for  
PFV open to public; time to submit  
objections/complaints



Oct. 25/26 2005: Hearing

July 2006: Plan approval  
announced by authority in charge  
(LBEG Clausthal-Zellerfeld)



## Bekanntmachung

zum  
**Planfeststellungsbeschluss**  
für den Bau und Betrieb des Röntgenlasers XFEL einschließlich der für seinen  
Betrieb notwendigen Anlagen und Gebäude  
des Deutschen Elektronen-Synchrotron (DESY), Hamburg

Der von der Stiftung Deutsches Elektronen-Synchrotron (DESY), Notkestraße 85, 22607 Hamburg, mit Datum vom 27.04.2005 vorgelegte Antrag zur Durchführung des Planfeststellungsverfahrens für die Errichtung und den Betrieb des Freien-Elektronen-Lasers (Röntgenlaser oder XFEL) wurde festgestellt. Das Vorhaben ist damit genehmigt.

Der festgestellte Plan umfasst die im Antrag und seinen Planunterlagen dargestellte Errichtung und den Betrieb der Forschungsanlage. Sie setzt sich zusammen aus einem nordwestlich in rund 6 bis 38 Meter Tiefe verlaufenden ca. 3,4 km langen Tunnelbauwerk vom DESY-Betriebsgelände in Hamburg Bahrenfeld zum vorgesehenen XFEL Forschungsgelände, im Süden der Stadt Schenefeld im Kreis Pinneberg, Schleswig-Holstein sowie den zugehörigen Haupt- und Nebengebäuden.

Die Errichtung und der Betrieb der Forschungsanlage sind entsprechend dem festgestellten Plan sowie den in diesem Beschluss festgelegten Nebenbestimmungen auszuführen.

Eine Ausfertigung des Planfeststellungsbeschlusses und eine Ausfertigung des festgestellten Planes liegen zur Einsichtnahme für die Dauer von zwei Wochen zu jedermanns Einsicht bei folgenden Behörden öffentlich aus:

1. beim Bezirksamt Altona

im Bauamt  
Stadtplanungsabteilung, Zimmer 342  
Platz der Republik 1,  
22767 Hamburg,

Montag bis Donnerstag  
Freitag

09.00 Uhr bis 16.00 Uhr  
09.00 Uhr bis 15.30 Uhr

(andere Zeiten sind erforderlichenfalls unter Tel. Nr.: 040/428111402 abzusprechen)

# Cavity programme - Niobium

electron beam melting



## Electrical and mechanical properties of Nb

|                                |                         |
|--------------------------------|-------------------------|
| Residual Resistivity Ratio RRR | > 300                   |
| Grain size                     | ≈ 50 μm                 |
| Yield strength                 | > 50 N/mm <sup>2</sup>  |
| Tensile strength               | > 140 N/mm <sup>2</sup> |
| Elongation at fracture         | > 30%                   |
| Vickers hardness HV 10         | ≤ 60                    |

## Content of the main impurities μg / g

|    |       |   |      |
|----|-------|---|------|
| Ta | ≤ 500 | H | ≤ 2  |
| W  | ≤ 50  | O | ≤ 10 |
| Mo | ≤ 50  | N | ≤ 10 |
| Ti | ≤ 50  | C | ≤ 10 |
| Fe | ≤ 50  |   |      |
| Ni | ≤ 50  |   |      |



eddy current scanning of niobium sheets

3 manufacturers + (recently) Chinese company qualified to deliver high-quality Niobium

2 manufacturers qualified for mechanical fabrication of 9-cell cavities

# Baseline treatment procedure & performance

- Baseline treatment procedure with 1-step electropolishing (final step only short BCP)




EP 150  $\mu\text{m}$  (inside)



UHV 800°C annealing



BCP 10  $\mu\text{m}$  (inside)




UHV 120°C baking




100 bar HPR (6 ×)

- Industrialisation of EP ongoing: have placed orders to two companies for treatment of 15 cavities each




### Cavities with electropolishing and short etch



# Alternative fabrication – large grain Nb


Fabrication from large-grain Niobium – cut sheets directly from ingot (method pioneered at JLAB)

After initial good results with single cells, fabricated and tested three 9-cell cavities – only BCP-treated, no EP!



→ Will build 6 more cavities, possibly alternative fabrication/treatment procedure

→ Could later choose the more economic method for industrial production




# Cryomodule test bench


- CMTB permits test of modules (prototypes & pre-series) without the need to install them in the FLASH linac
- Construction & commissioning completed autumn 2006
- Modul #6 & 7 (→ FLASH) tests completed (coupler processing, cav performance, cryo load, cold-warm cycles, piezo-compensation, LLRF, ...)
- Gain important experience for the later larger scale series test facility




# Module #6 test results at CMTB



# Module #7 test results at CMTB




# Fast coupler processing (in CHECHIA → in M6,7)





# Vibration studies – stability within module

Work done within ILC/EUROTEV programme


→ Overall amplification of quad vibration vs. external vibration of module vessel is small



# Simple cold BPM: button type with HERA-like concept



Resolution 25 – 30  $\mu\text{m}$  obtained with beam test in FLASH



# Accelerator technology - collaborative effort

Industrial study module assembly (M6 done, M8 autumn 2007)


Superferric magnet (CIEMAT)



2 more cryostats (TTF3/INFN) delivered




BPM (Saclay)




Integrated HOM absorber




Length quantized  $n \cdot \lambda/2$  (possibility of ERL)




Tuner w/piezo (Saclay)




Industrialization in preparation






LLRF development (collab. Warsaw/Lodz)



TTF3-type coupler Industrialization launched (Orsay)



# High Power RF System (Modulator, Pulse Cable, Pulse Transformer, Klystron)




# RF system - klystrons

Toshiba multi-beam klystron reached (more than) full performance spec

CPI klystron reached > 8 MW

Recently, last Thales klystron also looks very good

→ Have qualified three klystron manufacturers for XFEL spec





Dependence of efficiency on output power

Orders have been placed for all three manufacturers to deliver prototype of horizontal klystron suitable for tunnel installation

# RF system cont'd


- A test of the 10 kV pulse cables (mainly concerning EMI issues) is in preparation (cable through FLASH tunnel)
- Two companies have been selected to deliver modulator prototype
- Simplified waveguide distribution system designed & built




# Progress on LLRF/energy stabilisation

$dE/E = 2.4 \cdot 10^{-4}$  measured at 127 MeV  
electron and FEL beam arrival time jitter 200 fs rms

Energy jitter measured with synchrotron radiation monitor





Beam arrival time measure with electro-optical decoding



# Diagnostics, timing & synchronization in fs regime

Uni HH/DESY & MIT: 500m fiber link tested with 12fs noise level




Large amount of diagnostics development ongoing at FLASH (deflecting mode cav./slice diagn., EOS methods, arrival time detector,...)

# Tunnel mock-up

- 50m long set-up with XFEL tunnel cross section
- Will test component transport & installation, undulator temperature stabilisation, etc.



# Project preparation expenses @ DESY y2005 - 07



# The end