

#### **CLIC Civil Engineering and Services**


- CDR chapter structure
- CE drawings for CDR
- Other services
- Conclusion and next steps

# **CLIC CDR Chapter**


level 1	level 2	level 3 lev	vel 4 author
Civil Engineering and Services	5		
	Overview		
	Civil Engineering		J.Osborne
		Location	
		Land Features	
		Geology	
		Construction Methods	
		Central Injection Complex	M.Gastal
		Main Linac	
		Drive Beam Turnarounds	
		Interaction Region and BDS	M.Gastal
		Surface Buildings	
		Site Development	
		Construction Schedule	
Based on ILC RDR			
for costing	Electricity		
		AC network	C.Jach
ourposes)			
· ,	Fluids		M.Nonis
		Water cooling	
		Ventilation	
		Gas Systems	
	Transport and Installation		I.Ruehl & K.Kersha
		Overview	
		Methodology	
	Safety Systems		
		Access Control Systems	P.Ninin & M.Jonker
		Radiation Safety	T.Otto & S.Mallows
		Fire Safety	F.Corsanego
	Survey and Alignment		H.Mainaud Durand
		Geodesy and Networks	
		Machine Installation and Alignment	2

# **CE Drawings for CDR**

- 11 drawings have been circulated for approval via CERN EDMS
- These drawings are now frozen to allowing drafting of CDR and costing exercises
- Some requested changes will be made later during the Technical Design phase



- Most important drawing for costing
- Tunnel length includes all tunnels
- Site length is the amount of land needed to build CLIC
- Colour code: Purple interaction region Blue BDS
   Green injection complex
   Dark pink 500Gev option
   Light pink 3TeV option




тан П

# Long profile for CDR agreed in 2010 :


-Laser straight tunnels (not horizontal like ILC)
 -Tunnel passes through the Gland depression i.e.
 same depth as ILC RDR
 -3TeV machine enters into Limestone rock

Mater transfer from Joke people to be rowed


-Water transfer from lake needs to be removed




- Cross section has been increased from 4.5m to 5.6m
- 5.6m is the standard size for European subways
- Power converter community requested a lot more space => increase diameter of tunnel
- Use of transversal ventilation
- CV pipes in slab are now isolated from machine by a compressible filler
- Cable trays are not individually labelled for now




- Such shafts are located every 5 kms
- Compared to the last version, the cavern was turned around
- 2 transport tunnels were added at the request of Transport Group



- Cut and cover tunnels
- No slope in bended region of e- injector
- Different slopes for e+ and e-



- Turnaround region every 878m
- The size of the facility cavern has increased significantly to host power converter/CV/ EL equipment
- The lengths of the turnaround loops may need to be increased during TDR





INJECTORS DR				BEAM	INJEC1	ORS COM	PLEX	MAIN BEAM INJECTORS COMPLEX											FINAL TRANSFER TUNNELS ((From Separation Point)		
TUNNELS	LINAC	DL1	DL2	CR 1	CR 2	Transfer Lines		Preliminary e- beam LINAC						DL	SpinRotator +BC1+TD		TT to Junction Paint	TUNNEL			e+ TT
Length (l) m	2140 +48+420	227	307	292	438		239	400	50	50		2x384		212	2 × 313	500	216	277	945	1449	2196
Section (w x h) m	6 x 3	4 x 3	4 x 3	4 x 3	4 x 3	4 x 3	4 x 3	4 x 3	5 x 3	30 x 3	4 x 3	4 x 3	4 x 3	4 x 3	4x 3	4 x 3	4 x 3	6 x 3	4 x 3	ø 3.8	Ø 3.8
delta e-/e+ = 198m								:+ = 198m													
CLIC- MAIN / DRIVE BEAM INJECTORS AND EXPERIMENTAL AREA LAYOUT																					

16


BROUP: 68-SEM SCALE : 1/8000(A3\_FORMAT) DATE : 16 CMB\_ENDIMEERING SUPERVISOR : J.OSBORNE DESIGNER : N.BADDAMS

- Red lines set-out the limit of CERN land
- Drive beam injection line to be added






- Typical cross section for 9m diameter shaft found every 5 km
- Based on LHC design






- Bypass tunnel now out of the volume of the detector assembly cavern
- Shielding doors to remain as a place holder, detector could be self shielded
- Wall alongside shielding doors have to be flat
- Safety galleries for both caverns have been added
- 2x80t cranes on surface + 2x20t cranes underground, based on CMS site



- Overview of Injection Complex
- 5m cut and cover tunnels
- Missing information on distance between access shafts
- Drive beam injector building 2.5km long, 30m wide
  –None of these buildings existed for previous costing exercise
- Missing central machine cooling tower water not coming from lake anymore for CDR option.
  - Both options will still be examined for TDR
- Surface buildings for IR based on CMS




CLIC- MAIN BEAM INJECTORS DELAY LOOP LAYOUT

GROUP : GS-SEM CIVIL ENGINEERING SUPERVISOR : J.OSBORN DESIGNER : N.BADDAMS

3-3回別 | SCALE: 1/1000(A3\_FORMAT) DATE: 5-AUG-2010 超目前の .0.OSBORNE CLIC.CE-1.1799.0004 3 C

 Many changes were introduced but design is now converging



- BDS length was changed because the tunnel got wider. If we want to maintain a 2m thick shielding at the Beam dump cavern, the BDS has to become longer
- No other changes can be envisaged for the CDR

# Conclusions and roadmap

- First Draft of the CES Chapter has been submitted
  - HVAC section difficult to finalise because of heat loads uncertainties
- CDR draft for CES Chapter here :
  - \\cern.ch\dfs\Workspaces\i\ILC\CLIC\CDR\CES\_Chap ter
- CES Costing planned for end of November