









- Baseline Scenario
 - Goals
 - Phasing of Industrialization
- Preparation for Industrialisation
 - Input Data Readiness
 - Selection of Industrial Operator
- Implementation of Industrialisation
 - Management plan
 - Quality Plan
 - Industrialization Plan
- Particular Issues
 - ISO4 string assembly procedures
 - Plug Compatibility





Goal of this Enterprise ↓ Accelerator Module Assembly assembly of 103 accelerator modules with 1 per week throughput ! operated by an industrial contractor on the Saclay site and CEA infrastructures.





CEA Project Timeline

Our effort develops over the 3 phases: **Phase 1: Preparation of Infrastructure and Tooling:** $2008 \rightarrow mid-2010$

Phase 2: Training and Commissioning at Saclay with XFEL Prototype Modules (PXFEL2 and PXFEL3): August 2010 \rightarrow August 2012 (PXFEL2_2 was shipped to DESY on Sept. 4, 2012) leading to Restricted Call for Tender for Assembly Contract in Aug. 2011: contract signed in July 2012, $T_0 = 20/08/2012$ Phase 3: Industrial Production XFEL module assembly by industry operator September $2012 \rightarrow Qi 2015$ Kick-off Meeting 5 September 2012





XFEL Village at Saclay



Overview of the Assembly Buildings









Assembly Hall : Workstations





Organisation of Work Stations

- 1. Clean Room Cold Coupler Area (IS04-CC-WS1)
 - Cold coupler assembly
- 2. Clean Room String Assembly Area (ISO4-SA-WS1, ISO4-SA-WS2)
 - String connections (1 gate valve + 8 cavities + 1 Qpole unit)
- 3. Roll-out Area (RO-WS1, RO-WS2)
 - HOM tuning, magnetic shielding, tuners,...
 - 2Ph-tube welding, cold-mass connection
- 4. Alignment Area (AL-WS1, AL-WS2)
 - Cavity and quadrupole fine alignment
 - Coupler shields and braids, tuner electric tests
- 5. Cantilever Area (CA-WS1)
 - Welding of 4K and 70 K shields, super insulation
 - Quad current lead
 - Insertion into vacuum vessel and string alignment
- 6. Coupler Area (CO-WS1, CO-WS2)
 - Warm couplers + coupler pumping line
 - Control operations (electrical, RF)
- 7. Shipment Area (SH-WS1, SH-WS2)
 - CEA-Alsyom "acceptance test"
 - End-caps closing, N2-insulation, loading.

In full production, this chain of workstations will be fully occupied with 7 cryomodules $(XM_{n-6} \oslash WS1, ..., XM_n \oslash WS7)$ stationed for one week.

Cryomodule Factory !



Cavity and Coupler Reception (ISO5-CR-WS1) 0.a Cavity and coupler reception 0.b Cavity and coupler washing





Clean Room Layout







1. Coupler Cold Part assembly (ISO4-CC-WS1&2)



2. Cavity String assembly (ISO4-SA-WS1&2)









3. String dressing on Roll-out station (RO-WS1&2)







4. Alignment (AL-WS1&2)





Cryomodule Transfer

X-Ray Free-Electron Laser

The electrical transfer vehicle is fully operational. Spares have been ordered for all critical parts (e.g. battery, etc...)





5. Cold Mass insertion (CA-WS1)



(È



6. Coupler Warm Part assembly (CO-WS1&2)6.a coupler warm part assembly6.b coupler pumping line assembly





7. Final control and shipment (SH-WS1&2)







Challenge : Tooling vs. Indial Contract

Ideally the tooling definition should be included in the industrial contract.

This was impossible with our project timeline and readiness: e.g. the clean room was delivered in Nov. 2009.

The contract specifies that the Industrial Operator is only responsible of the standard tools, while CEA is responsible for the specific tools and their maintenance.

The contract is essentially 'Man and Engineering Power'

As a consequence, the industrial operator will criticize the infrastructure layout and the tooling made available to him:

- e.g. cavity reception area,
- e.g. cavity support and pre-alignment tools in the clean room,
- e.g. layout of shipment vs. VV strorage area

Some of the criticisms come too early, missing the global scheme. Some of the criticisms will lead to a better optimized production.

Input Data Readiness for the Industry Transfer



| | | | 30/03 | 0/2013 |
|---|------|--------|-----------|---------------|
| | @ | CfT | Kick-off | Prod |
| Infrastructure and Tooling | | 80% | 90% | * 100% |
| (in the broad sense, e.g. cavity supports) | | | | |
| Cryomodule Configuration | | 70% | 85% | 100% |
| Cryomodule Documentation | | | | |
| – PBS (or MBOM) | | 30% | 70% | 100% |
| Availability of Drawings | | 30% | 70% | 100% |
| Assembly Documentation (WBS) | | | | |
| Availabitity of Assembly Procedures | | 50% | 75% | 100% |
| Availabitity of Control Procedures | | 50% | 75% | 100% |
| Availabitity of Regulation (PED, Safe | ety) | 20% | 75% | 100% |
| | | (quali | tative %) | |
| | | | | |

Ideally, all ratios should be 100 % (cf. cavity production, or AMTF).

Industry cannot start production w/o 100% of Input Data in their Resource Planning software (ERP)

• Overall Quality of the Process (RF acceptance) 60% 60% 100%





Prototyping by CEA-DESY

30 May 2013



- Assembly of XFEL prototype cryomodules (PXFEL2 and PXFEL3) at Saclay aims at:
 - Completing the training of the Saclay team;
 - Commissioning the infrastructure (XFEL Village)
- The team (~10 persons) has operated :
 - the module disassembly of PXFEL2_1 (started 24/08/2010)
 - the module re-assembly of PXFEL2_1
 - the string and module assembly of PXFEL3_1 (02/05/2011 26/10/2011)

using DESY cavity posts and clean room tools

the string and module assembly of PXFEL2_2 (30/01/2012 – 04/09/2012)

using CEA cavity posts and clean room tools

 Prototype modules PXFEL2&3 were made from a special production of cryogenic distribution systems ('cold mass') and vacuum vessels, and from 'FLASH' recycled cavities, couplers, tuners, etc...



PXFEL2_1 Results







PXFEL3_1 Results







PXFEL2_2 Results



Operating Gradient (Xray <= 10⁻² mGy/min)



| œ |
|---|
|---|

PXFEL2_2 Results



| | | | | 1 | | | | | | | | |
|-----------------|--------------------------------------|--------------------------------|---|-------------------------------------|---------------------------------------|--------------------------------------|--------------------------------------|---------------------------------------|------------|--------------|---------|-----------|
| | | | | | | | | | gate valve | | | |
| Cavity | Z141 | Ac149 | AC 147 | Z162 | AC150 | Z139 | AC115 | Ac128 | | | | |
| max Gradient | Eacc 25 MV/m fe onset >25 MV/m | Eacc 27 MV/m f onset 27MV/m | e Eacc 37,6 MV/m FE onset > 37 MV/m | Eacc 29 MV/m fe onset 26 MV/m | Eacc 34 MV/m fe onset > 34 MV/m | Eacc 39 MV/m fe onset >39 MV/m | Eacc 33 MV/m fe onset >33 MV/m | Eacc 32 MV/m fe onset > 32 MV/m | | | | |
| | Cv 8 | CV 7 | CV 6 | CV 5 | CV 4 | CV 3 | CV 2 | CV 1 | | | | |
| | | | | | | | | | | | average | operation |
| before assembly | 24,5 | 27 | 37,6 | 29 | 33 | 39 | 33 | 32 | VT | Quench limit | 31,89 | 29,63 |
| before assembly | 24,5 | 27 | 37 | 26 | 33 | 39 | 33 | 32 | VT | FE limit | 31,44 | 28,88 |
| after assembly | 27 | 19,7 | 29,6 | 29,6 | 26,6 | 22,4 | 31 | 31 | CMTB | Quench limit | 27,11 | 25,68 |
| after assembly | 22,5 | 19,7 | 29,6 | 29,6 | 25,6 | 22,2 | 26,5 | 20 | CMTB | FE limit | 24,46 | 22,88 |
| | • | - | - | ++ | | - | • | - | | | | |
| | | | | | | | | | | | | |

Conclusion

cavity n°6 replaced at DESY (leak on He tank at Saclay)

- seven cavities are degraded \otimes with $\triangle Eacc = 7 \text{ MV/m}$ lost on average \otimes
- very strong field emission on cavity n°1 (AC128), again ! ⊗⊗ (*string vented and pumped from cavity n°1 end*)
- Z162 has experienced two cold coupler connections, with the same coupler $\ensuremath{\textcircled{\sc on}}$
- all cavities but Z139 (position n°3) have suffered from one (seldom two) non-conformity during the cold coupler or string assembly (*e.g. water in the angle valve body*)
- AC128 (pos. n°1) and AC115 (pos. n°2) share the same non-conformity, namely the accidental fast venting of the common coupler traveling waveguide box.





Vibration Measurements (on an empty gicler)



Acceleratometers on the Transport Girder





Middle Post : AC1 et AC2



Upstream end : AC3 et AC4



Orientation accéléromètre :









Exiting through the door from B126 to inner Yard



- Signal Amplitude = 10,4 mV. Sensitivity of accelerometers = 87mV/g.
- Acceleration is about 0,12 g along x-axis (transverse horizontal)





• Acceleration is about 0,17 g along x-axis (longitudinal)



Transfer of the (empty) girder on the alignement pillars (b124)



x-axis (transverse horizontal)

- first (short) signal is girder take-off from the frame: 0,34 g at the center.
- second (long) signal is positioning on the pillars: 0,87g maximum







y-axis (longitudinal)

- first (short) signal is girder take-off from the frame: small
- second (long) signal is positioning on the pillars: 2,3 g (center) et 1,2g (upstream end)

Conclusions

- Vibrations are large, especially for the vented string, however PXFEL2_1 RF was not degraded.
- New measurement campaign with XM-2 transfer rom Roll-out till Warm Coupler workstations





Assembly Industrialization





- Tender process: ALSYOM, lowest bidder / best technical offer, has been selected by CEA.
- The contract has to be awarded on 27 July 2012 for the integration of 83 cryomodules + 20 in option.
- Up to 29 people will be on Saclay site during $\sim 2 \frac{1}{2}$ years
- Kick-off meeting : 05/09/2012
- Review of Quality Plan and Management Plan : 27/09/12 with DESY
- After 9 months collaboration, these people are GOOD and the CEA-Alsyom collaboration is EXCELLENT !





Industrial Contract : Initial Schedule (1/3)



Phase 1: **observation phase** which covers the assembly of XM-3 by CEA with ALSYOM staff as observers. Initially, this phase starts at T0 (20 August 2012) until T0 + 4 months (20 December 2012).

XM-3 first pre-series module is made with parts from XFEL production lines, except for **cavities** (large-grain RI cavities) and **couplers** (TTF3 RI couplers).





• We have observed still many non-conformities



In total 43 Non-Conformance Reports (NCR) were issued for XM-3, some global, about 13 NCR under the responsibility of CEA: one main reason for 7 month assembly.





Cavities Non Conformity

| | | NON | CONFORMANCE REPO | RT | Reference | CEA-XFE |
|----------------------|--------------------------|--------------------------|--------------------------|---------------------|----------------|---------------|
| | European | | CHANGE REQUEST | | Page | 1 |
| | XFEL | | CHANGE REQUEST | | Date | 23/10/12 |
| EQUIPMENT: | CAVITY | SERIAL NUMBER: | XM-3 | 5 | FILLED OU | T BY: |
| Occurrence phase | <u>e :</u> | | | Integration level | <u>:</u> | Workstatio |
| Control : | | Reception : | | Part | Х | Reception H |
| Manufacturing : | | Acceptance : | | Subassembly | | 1 |
| Design/validation : | | Destockage : | | Equipment | | 1 |
| Integration : | х | Others : | | Others | | 1 |
| TITLE : | Deviation of the Pin | in the longitudinal posi | tion | | | |
| DESCRIPTION : | | | | | | |
| We observed on th | e cavity AC158 that t | he assembly of the new | vly produced magnetic s | hield was too tight | (cf. pictures | page 2). |
| Under the indicatio | n from DESY, this led | to the systematic mea | surement of the distance | e from the middle o | f the cavity b | pracket to th |
| AC15-103 mm in | stead of he nominal 9 | 3 mm +- 2 mm | | | | |
| This result was rep | roduced for all eight) | KM-3 cavities AC114, A | C146, AC151, AC152, A | AC154, AC156, AC | 157, AC158 | |
| | | | | | | |
| Reference docum | ents : | | | | | |
| | | I | | | | |
| TECHNICAL INVE | STIGATIONS : | | Responsible (s) | | | |
| On the cavity was i | measured a deviation | on the PIN (draw, 02) | pos 4) in the longitudin | al position: | | |
| The nominal distan | ice from the cavity bra | cke centert to the PIN | center is 93mm – measu | ured ~103mm | | |
| The nominal distan | ice from the coupler fl | ange center to the PIN | is (100,02mm) – measu | red ~96mm | | |
| | - | | | | | |
| CORRECTIVE AC | TIONS (Item concert | ned by NCR/CR) | Responsible (s) : | | CLASS : | |
| The connection of | the cavity string to the | cold mass will have to | be given a particular at | ention in view of | MINOR : | |
| the shrinkage of the | e cold mass during co | ool-down. | | | MAJOR : | |
| | | | | | FINAL DEC | ISIONS : |
| | | | | | USE AS IS | |
| | | | | | | |
| | - | | | | | |
| PREVENTIVE ACT | FIONS (further item) | : | Responsible (s) : | | REPAIR | |
| Check of the heliur | m tank dimensions for | the industrially produc | ed cavities. | | DOCUMENT/ | ATION |
| | | | | | SCRAP | |
| | | | | | MODIFICATIO | ON |
| | | | | | ACTION ON | |
| | | | | | PRODUCT | omen |
| Clearance for | | | | | | |
| actions | Technic | al Manager | Quality Assuran | ice Manager | | Project |
| | | | | | | |
| CEA | J-P (| Charrier | C. Clor | ié | | 0 |
| | 0-1.5 | | 0.000 | | | 0.1 |
| Accelerator | | | | | | |
| Consortium | D. Res | chke (CO) | · . | | | E. Vo |
| manager : | 2.1100 | () | | | | |

| | | Reference | CEA-XFEI |
|----------|--------------------------|-----------|----------|
| European | NON CONFORMANCE REPORT / | Page | 2 |
| XFEL | | Date | 23/10/12 |
| | CONTINUATION SHEET | | |

Assembly of the magnetic shield on the cavity AC158 :



Cavity drawing :







Couplers Non Conformity

| | | | | Reference : | CEA-XFEL-RNC-13-073 | | | | | | |
|---|---|--|-----------------------------------|---|--------------------------|---------------|--|--|--|--|--|
| | European | NON C | CONFORMANCE F | REPORT | Page : | 1 | | | | | |
| | XFEL | | | | Date : | 19.03.2013 | | | | | |
| Enter either the "Physical Pa | art EDMS-ID*, or the "Fab. Part i | Name" + "Fab. Part EDN | IS-ID" + "Physical Part Serial N | umber". | Physical Part EDMS-ID : | 27 | | | | | |
| Fab. Part Name : | ?? | | Fab. Part EDMS-ID : | ?? | Physical Part Serial No. | ?? | | | | | |
| Recorded by : | O. Napoly | | Location : | CEA XFEL Coupler Area | | | | | | | |
| TITLE : | Water and broken ceramics in the | e cold part of the coupler | AC3C28 | | | | | | | | |
| DESCRIPTION : | | | | | | | | | | | |
| Water failing out of the cap, and indeed the copper coaling is oxidized (cf. pictures n°1 and n°2). Water may have entered the cap hough the valve during the washing of the coupler pair since one can see a trace of oxidation inside the cap in front of the valve hole (cf. picture n°3). The level of water straying in the cap for about 6 months, is indicated by the duriner hove rates on the picture. Ja broken commits (cf. pictures n°1 at 4h30 orientation, and n°4). One can see traces of broken ceramics on the cap (cf. picture n°5) and also on the tool (cf. picture n°6). Reference documents : | | | | | | | | | | | |
| TECHNICAL INVESTIGATIONS : Responsible (s) | | | | | | | | | | | |
| loose. 2) We are investigating when the coupler pair, or when ope | n the breaking of the ceramics hap ening the ceramics cap. | pened: due to the presen | ice of water, it could have happe | ned only before the washing of | | | | | | | |
| CORRECTIVE ACTIONS (or | n Physical Part, or Equipment) : | | | | Responsible (s) | | | | | | |
| The oxidation of the coppe localy removed completely (c 2) The broken ceramics piece sharp edges. | er coating was removed by wiping sf. picture n°7) e was removed and the sharp bra | it with sullfamic acid and zing material layer (cf. pic | rinsing with ethanol. Unfortunate | ly, the copper coating has been is much as possible to prevent | S. Berry, F. Hoffmann | | | | | | |
| PREVENTIVE ACTIONS (on | n Fabrication Part, or Equipmen | t) : | | | Responsible (s) | | | | | | |
| 1) Do not enter the cold coupler pairs in the ISO4 dean rothrough the washer-dryer until the origin of the water leak is found. 2) Preventive actions will be defined when the origin of the ceramics breaking is found. | | | | | | | | | | | |
| CATEGORY : | | | FINAL DECISIONS : | | | | | | | | |
| Minor : | | | Action on Part : | Repair | | | | | | | |
| Major : | x | | Documentation : | | | | | | | | |
| | | | | | | | | | | | |
| Clearance for actions | Fabrication Engineer (Te | chnical Manager) | Quality | Manager | Project I | Manager (WPL) | | | | | |

| Clearance for actions | Fabrication Engineer (Technical Manager) | Quality Manager | Project Manager (WPL) |
|--|--|-----------------|-----------------------|
| Unit responsible for involved product : | S. Berry, T. Trublet | C. Cloué | O. Napoly |
| Accelerator Consortium Manager : | E. Vogel | | W. Kaabi, W-D. Möller |







Alignment CEA Procedure Non Conformity

| | | | | | Reterence : | CEA-XFEL-RNC-12-068 | | | | | | |
|--|---|--|---|--|----------------------------|---------------------|--|--|--|--|--|--|
| | European | NON CC | NFORMANCE R | REPORT | Page : | 1 | | | | | | |
| | AFEL | | | | Date : | 20.12.2012 | | | | | | |
| Enter either the "Physical P | art EDMS-ID", or the "Fab. | Part Name" + "Fab. Part ED. | MS-ID" + "Physical Part Seri | al Number". | Physical Part EDMS-ID : | | | | | | | |
| Fab. Part Name : | | | Fab. Part EDMS-ID : | | Physical Part Serial No. | XM-3 | | | | | | |
| Recorded by : | O.Napoly/M.Fontaine | | Location : | CEA XFEL Alignment Area | | | | | | | | |
| TITLE : | | | | | | | | | | | | |
| DESCRIPTION : | Problems during the cavity a | nd quadrupole alignment | | | | | | | | | | |
| During the first attempt (23/01/13), cavities n°1 to n°5 were released by mistake from the invar rod, hence shifting significantly from their longitudinal position. JAffer the second attempt (23/01/13), alignment was off tolerances mainly due to a wrong definition of the reference frame. The proper definition was then instructed by DESY. JAfte third attempt (20/01/13), alignment was off tolerances mainly due to a wrong definition of the reference frame. The proper definition was then instructed by DESY. JAfte third attempt (20/01/13), alignment was off tolerances with good agreement between CEA and DESY data, but two needfle bearings were found lose (cavity n°3 and n°5, tbc). Aft the fourth attempt (20/02/13), the alignment was accepted by DESY, with a derogation for longitudinal position of the quadrupole (cf. Picture n°1). XM-3 assembly was continued. | | | | | | | | | | | | |
| Reference documents : | | | | | | | | | | | | |
| TECHNICAL INVESTIGATION | ONS : | | | | Responsible (s) | | | | | | | |
| was found 1.5 mm away fror expanded towards its upstre 3) the torques of the bush so torque of the bushes pushing | n its nominal position. By mis am end and cavity n°1 has b rews was checked systemati g the loose needles bearings | take, cavities n°1 to 5 were u een measured 14 mm off lon cally on the coupler side of th were not on specifications. | nfastenned from the Invar roo gitudinally. e cavity string (vertical and h | d: as a result, the string orizontal bushes). The | | | | | | | | |
| CORRECTIVE ACTIONS (o | n Physical Part, or Equipm | ent) : | | | Responsible (s) | | | | | | | |
| DESY sent us the tools ne 2) CEA implemented the cor 3) The torque of the bushes attributed to their seizure sin the springs were not correct | eeded to displace the cavities rect reference frame in the pr was checked along the string ce the problem was fixed after y piled up. | longitudinally and the longitu st-processing of the raw data .The two bushes of cavity n° r manipulation of the bush by | dinal alignment of the string v a. Agreement was then reach 3 and n°5 were found incorre hand. Some bushes were di | vas corrected (25/01/13). ed with DESY. clty fastened. This is smounted and in one case | M. Fontaine, J-P. Charrier | | | | | | | |
| PREVENTIVE ACTIONS (or | n Fabrication Part, or Equip | ment) : | | | Responsible (s) | | | | | | | |
| In order to prevent the sei In general, CEA will impleme | zure of the bushes, it is envis ent the practice where the sur | aged to use vacuum grease. veyor is not involved in the ca | also be checked operations. | K. Jensch, J-P. Charrier | | | | | | | | |
| CATEGORY : | | | FINAL DECISIONS : | | | | | | | | | |
| Minor : | | | Action on Part : | | | | | | | | | |
| Major : | | < | Documentation : | | | | | | | | | |
| | 1 | | | | | | | | | | | |

| Clearance for actions | Fabrication Engineer (Technical Manager) | Quality Manager | Project Manager (WPL) |
|--|--|-----------------|-------------------------|
| Unit responsible for involved product : | M. Fontaine, J6P. Charrier | C. Cloué | O. Napoly |
| Accelerator Consortium Manager : | E. Vogel | | K. Jensch, M. Schlösser |



The Cavity Alignment Procedure had to be repeated 4 times, essentially due to mishandling by CEA and a technical problem on the needle bearings fixtures: \rightarrow 1 calendar month, instead of 3 days.



Industrial Contract : Initial Schedule (2/3)



Phase 2 : training phase which covers the assembly of XM-2 and XM-1 by mixed CEA-Alsyom teams (co-activity or transfer of knowledge) from T1 = T0 + 4 months till T1 + 6 months.



XM-2 first pre-series module is being made with parts from XFEL production lines, e.g first eight EZ cavities, except for couplers (TTF3 RI couplers).



Industrial Contract : Initial Schedule (3/3)



Phase 3: production phase which covers the assembly of XM1 to XM80 by Alsyom from T2 = T0 + 9 months (20 May 2013) till T2 + 24 months (20 May 2015).

Phase 4 : production phase (option) which covers the assembly of XM81 and XM100 by Alsyom from T3 (5 April 2015) till T3 + 6 months (5 October 2015).

| | 39 | 40 | 41 | 42 | 43 | 44 | 45 | 46 | 47 | 48 | 49 | 50 | 51 | 52 | 53 | 54 | 55 | 56 | 57 | 58 | 59 | 60 | | | | |
|---|----|----|----|----|----|----|----|--------|--------|--------|-------|-------|------------|-----|-----|------|----|----|----|------|--------------|----|---|---|----|----|
| J | | 1 | 5 | 5 | | 6 | 7 | | 7 | 8 | 3 | 9 |) | 1 | 0 | | 11 | 12 | 13 | 14 | 15 | 16 | | | | |
| | | | 4 | 1 | | 5 | 6 | | 6 | 7 | , | 1 | 3 | 9 |) | | 10 | 11 | 12 | 13 | 14 | 15 | | | | |
| | | | | | | 4 | 5 | | 5 | 6 | 5 | | , | 8 | 3 | | 9 | 10 | 11 | 12 | 13 | 14 | | | | |
| | 3 | 3 | | | | | 4 | s | 4 | 5 | 5 | | 6 | | , | | 8 | 9 | 10 | 11 | 12 | 13 | | | | |
| | | | 3 | 3 | | | | e e | | 4 | | 1 | 5 | (| 6 | ance | 7 | 8 | 9 | 10 | 11 | 12 | | | | |
| | | | | | | 3 | | netu | | | XM1 | | <u>ХМ1</u> | | XМ1 | | 1 | 5 | 5 | nten | 6 | 7 | 8 | 9 | 10 | 11 |
| | | | | | | | 3 | Fer | | | | | | 4 | 1 | Mai | 5 | 6 | 7 | 8 | 9 | 10 | | | | |
| | / | | | | | | | | | | | | | | | | | | | | \mathbf{v} | | | | | |
| | | | | | | | | Mo | ntée (| en cao | dence | 7 cry | omod | ule | | | | | | | | | | | | |



Pre-Series Training Phase: Rationale for Schedule



- CEA and Alsyom want to assemble XM-1 with XFEL couplers from the Thales-RI production:
 - No co-activity for the series (XM1-XM100): Alsyom staff do not have the competence to treat properly the non-conformities arising from the new coupler production and new configuration
 - First batch of XFEL couplers expected on 3 June 2013 (HW comm.) which is consistent with the start of XM-1 string assembly mid-June.
 - TTF3 couplers are generating too many assembly problems: ceramics caps, bellow clamps, e-pick-ups, RF antenna.





Pre-Series Training Phase: Rationale for Schedule



• High financial risk for CEA:

In case of supply chain interruption (component shortage), CEA will compensate Alsyom with *xx* k€/day for maintaining 29 staff on the Saclay site, *yyy* k€ for dismissing and recruiting after 3 months interruption.





Manufacturing Bill of Material (MBOM) and EDMS





In the process of assembling cryomodule, it is mandatory for traceability to **gather**, **record**, **process and archive** the complete configuration and fabrication information for each cryomodule



It uses DESY's Engineering Data Management System (EDMS).





How is it built







| | | Component assembly | | Component Reference | | | | | | | | | | |
|---------------|----------------|--|-----------------|---------------------|------|------------------|----------|--------------|----------------|-------|--|--|--|--|
| ISO4 SA WS | IS O4 CC WS | ISO4 CC Workstation (Cavity+ColdCoupler) | | EDMS-ID | Rev. | Reference dwg | Position | Qua ntity | q0SubType v | F/N | temporary, modifiable, alternate | | | |
| Cavity | String | | | | | | | 1 | assembly | 1 | | | | |
| | Cavity | with Cold Coupler | | | | | | 8 | assembly | 1 | | | | |
| | | Cavity Full Equipped / Measured | | D*905747, F | F | 03L | | 1 | assembly | 1 | | | | |
| | | Cavity Beamtube Blank Flange | - Long Side | D*905747, F | F | 03L | 2 | | component | 1 | temporary | | | |
| | | Cavity Beamtube Adapter Flan | ge - Short Side | D*905747, F | F | 03L | 3 | | assembly | 2 | temporary | | | |
| | | HOM Antenna | | D*905747, F | F | 03L | 10 | 2 | assembly | 3 | | | | |
| | | Pick-Up Antenna | | D*905747, F | F | 03L | 12 | 1 | assembly | 4 | | | | |
| | | High Q Fixed Antenna | | D*905747, F | F | 03L | 15 | | assembly | 5 | temporary | | | |
| | | Bellow Clamp | In the second | | | ومعادية والمعاد | | | | 6 - I | | | | |

It is collecting, recording, and archiving the complete mandatory fabrication information.

It is focused on the parts that are needed to assemble a CM at CEA. The MBOM also includes information about how the parts relate to each other, the inspection to be performed, the tests to be recorded, the assembly procedures, the documentation etc

Example of information : reference of the drawing, WP leader in charge of the supply serial number ... (54 columns, 500 lines)

- → configuration recording of each cryomodule
- → Arborescence documentaire de l'ADP sous EDMS (base documentaire géré par DESY)

Courier Ballour

Coupler Cold Part Assembly

Coupler Cold Part Assembly Set

Washer d=6.4 CuNiSi Nut M6

Threaded Rods M6x40

Test Wave Guide

Blind Flange for TWG

Aluminium Seal NW40

Quad-BPM-Vat main body





MBOM of XM-2 in EDMS

| EDM S-ID | Name | Description | Quantity | Work Status |
|----------------------|---------------------------------|--|----------|--------------------|
| D0000000582927,A,1,1 | XM-2_STR: Cavity String | Cavity string assembly for XM-2 | | Working (in Vault) |
| D0000000582827,A,1,1 | XM-2_CCC: Cavity + Cold Coupler | Cavity with cold coupler assembly for XM-2 | 8 | Working (in Vault) |
| D0000000572497,A,1,1 | BQU: BPM-Quadrupole-Unit | BPM-Quadrupole-Unit, VAT main body and BPM | 1 | Released |
| D0000000572557,A,1,1 | CBL: Cavity Bellows | Cavity bellows | 8 | Released |
| D0000000572567,A,1,1 | Cavity Dichtung NW78 (Al seal) | Cavity aluminium seal (Dichtung NW78) | 17 | Released |
| D0000000572587,A,1,1 | Bellow Cavity Assembly Set | Bellow cavity assembly set | 7 | Released |
| | Bellow Qpole Assembly Set | Bellow Qpole assembly set | 1 | Released |
| D0000000572637,A,1,1 | VGV: Gate Valve Assembly | Gate valve assembly | 1 | Released |

The MBOM defines how a specific part type (fabrication part) is produced and from which components. The part gets fabricated in a physical part and assembled to other physical parts to form one cryomodule.







Non-Conformance Reports

| Physical Part , D00000010472569,A,1,1 , Item Info : Summary | | | | | | | | | |
|---|---|---|------------------|--|-----------------|-------------|----------|---------------|--|
| Summary BOM | Properties R | lelated Items | Next Steps | All Versions | Access | _ | | | |
| Related Items | | | NON | CONFORMANCE RE | PORT | Reference | | EL-RNC-12-036 | |
| Has Fabrication Documentation : 5.4 bj | | | | | | Page | 1 | | |
| Name | | XFEL | CHANGE REQUEST | | | Date | 25/09/12 | | |
| ASS CR 26.A.1.1 CTR CR 16.A.1.1 | EQUIPMENT: | ССР | SERIAL NUMBER: | AC3C32 & AC3C33 (TWG 36) ER: AC3C27 & AC3C28 (TWG 33) AC3C37 & AC3C38 (TWG 23) | | FILLED O | UT BY: | C.Cloué | |
| | Occurrence pha | se : | | - | Integration lev | <u>el :</u> | Worksta | tion : | |
| 50P CR 9,A,1,1 | Control : | x | Reception : | Х | Part | Х | ISO4-CC | | |
| 131 CR 39,A,1,1 | Manufacturing : | | Acceptance : | | Subassembly | | | | |
| Has Description : 1 object | Design/validation | : | Destockage : | | Equipment | | | | |
| Name | Integration : | | Others : | | Others | | | | |
| IR XM-3 CCP TWG36 - AC3C32.A.1.1 | TITLE : | TITLE : Cold ceramics caps: missing holes, mis-oriented valves, protruding screws | | | | | | | |
| Is Instance of : 1 object | DESCRIPTION : Vis du capot de protection de la céramique non-percés + trous de fixation manquants + vannes à positionner | | | | | | | | |
| Name | Cold ceramics caps from XFEL-Thales production: missing holes, mis-oriented valves, protruding screws | | | | | | | | |
| Is Affected by : 2 objects | Reference documents : | | | | | | | | |
| Name | TECHNICAL IN | /ESTIGATIONS : | | Responsible (s) | | | | | |
| CEA-XFEL-RNC-12-036,A,1,1 CEA-XFEL-RNC-12-038,A,1,1 | The six cold ceramics caps from the XFEL-Thales production have only 12 holes, instead of 16 like in the corresponding flange of the cold coupler (see picture 1 below). Moreover, the addition of one nut between each screw and the cap and, the mis-orientation of the valve around its fixation point creates a conflict with the cold coupler assembly tool, rendering this assembly impossible as is. | | | | | | | | |
| Is Used By Physical Part : 1 object Name | The missing holes will allow the insertion of the only 3 instead of 4 rods necessary to assemble the shells for 70 K interface shells at a later stage. The functionality of the cap holes is explained in the table below (see picture 2 below) | | | | | | | | |
| S CCC156,A,1,1 | | | | | | | | | |
| 30 May 2013 | | | O. Napoly, LC 20 | 13 | | | | | |



Magnetic Shieldings: PXFELs & XM-3



Prototype by MecaMagnetic for PXFEL configuration (warm-up tube with flange)



Pre-series by MecaMagnetic for XFEL configuration (warm-up tube with Ti/SS transition): benchmarking XM-3 cavities !







Magnetic Shieldings: XM-2



Pre-series by MecaMagnetic for XM-2 cryomodule





Super-insulation Blankets



Super-insulation blankets have been qualified (PXFEL2_1 and PXFEL3_1).

The 40/80 K super-insulation blanket (2x15 layers):

- costs about 4 k€
- saves 1 day on cantilever and about 7 p.day (balance at ~600 € / day)
- saves about 30 W @ 40 K with respect to multilayers (30 + 29 separators).



| Cryo loss at | PXFEL 3 | PXFEL 3_1 cooldown Dec 2011 | PXFEL 3_1 cooldown Feb 2012 | PXFEL 2_3 cooldown March 2013 |
|-----------------|---------|-----------------------------------|-----------------------------------|-------------------------------------|
| 40 / 80 K | 134 W | 96 W | 97-102 W | 95 W |

Negotiations with Jehier allowed about 10% reduction / CfT offer, through:

- more flexible (rapid) delivery rate
- simplification of 2K blankets fabrication

70 K blankets ordered in advance for XM-3, XM-2, XM-1 (delivered in June 2012)



70 K Blankets: Prototype by Jehier for PXFEL2_2









2 K Blankets: Prototype by Jehier for XM-2













ISO4 Procedures



- Alsyom, like many industrial companies, has a long and complete experience of working in clean rooms (ISO5, 400 m²) and to use equipments in clean environment: e.g. crane, washer-dryer, vacuum and leak detection group, computers, mechanical and survey hardware...
- They have investigation methods and quality insurance methods which were not known to (all of) us: e.g. UV light counting, ISO5 washer, etc...
- Some, including Alsyom, have to learn the specificities of SC RF surface cleanliness and procedures.





Plug Compatibility is not effective in the production, for three main reasons:

- Management of the configuration and storage e.g. DESY BPM vs. Saclay BPM
- 2) Equipment and toolings:
 - ~25 % of the assembly time is hands-on cryomodule
 - ~75% of the assemly time is tools and equipment
- As a consequence, Plug-Compatibility has to envision tooling and equipment.
- 3) Assembly and control procedures

Plug-Compatibility leads to multiple assembly and control procedures, by the same staff \rightarrow high risk of errors.







Example of the change of He tank configuration...







... and its impact on the washer tray







... and its impact on the washer tray





Free-Electron Laser

X-Rav

... and ISO4 lifting tools, and later storage equipment, etc...

W1266/7 v2 JG.EO 0757

