

LIST OF QUESTIONS (CFS mechanical / electrical)

1. What are the heat loads to be used per area system? *(page 3 to 9)*
2. What are the electrical power loads per area system? *(page 2, 4 to 9)*
3. Where are these loads? Approximate locations? *(page 4 to 9)*
4. How are they distributed? Assumed uniformly distributed? *(page 4 to 9)*
5. What are the SB2009 features we need to use?
 - a) DR circumference 3.2Km or 6,4 Km
 - b) DR low power or full power
 - c) Service tunnel only in central region and none in other area
 - d) Undulator in end of ML?
6. What portion of the BDS is the stringent temperature stability applicable? All of it? *(page 11 to 12)*
7. Does the loads in central region varies a lot? (critical to the BDS tight temperature stability)? *(page 11 to 12)*
8. Are the BDS components at constant load? *(page 11 to 12)*
9. When can we freeze the information/criteria?
10. Does the RF distribution in the ML (KCS) need to be changed? *(page 15)*
11. In KCS, what portion of the racks (power/heat) remain in the tunnel?
12. What are the demarcation points of responsibility for the electrical and process water?
13. What voltage regulation is required for proper operation?
14. Will the individual components contribute to poor overall power quality?
15. What is the criteria for ventilation? ODH purge, Activated Air purge? Smoke purge? *(page 10)*

← MAIN FOCUS

TOTAL ELEC POWER LOAD

RDR							
Area System	RF Power	Conventional Power				Emerg Power	Total
		Conv	NC Magnet s	Water System s	Cryo		
e-sources	1.05	1.19	0.73	1.27	0.46	0.06	4.76
e+sources	4.11	7.32	8.9	1.27	0.46	0.21	22.27
DR	14	1.71	7.92	0.67	1.76	0.23	26.29
RTML	7.14	3.78	4.74	1.34	0	0.15	17.15
Main Linac	75.72	13.54	0.78	9.86	33.9	0.404	134.21
BDS	0	1.11	2.57	3.51	0.33	0.2	7.72
Dumps	0	3.83	0	0	0	0.12	3.95
IR	0	0	0	0	0	0	0
TOTALS	102.0	32.5	25.6	17.9	36.9	1.4	216.3

SB2009 (KlyCluster) Full Power -DRAFT FEB 2 2010							
RF Power	Conventional Power				Emerg Power	Total	
	Conv	NC Magnets	Water Systems	Cryo			
1.05	1.19	0.73	1.27	0.46	0.06	4.76	
3.08	5.49	6.68	0.95	0.46	0.16	16.82	
6.05	0.74	3.42	0.29	1.76	0.10	12.36	
6.12	3.24	4.06	1.15	0	0.13	14.70	
75.72	8.12	0.78	8.87	33	0.4	126.90	
0	1.01	2.34	3.20	0.33	0.18	7.07	
0	3.83	0	0	0	0.12	3.95	
0	0	0	0	0	0	0	
92.0	23.6	18.0	15.7	36.0	1.1	187	

SB2009 (DRFS) Full Power -DRAFT FEB 2 2010							
Area System	RF Power	Conventional Power				Emerg Power	Total
		Conv	NC Magnets	Water Systems	Cryo		
e-sources	1.05	1.19	0.73	1.27	0.46	0.06	4.76
e+sources	3.08	5.49	6.68	0.95	0.46	0.16	16.82
DR	6.05	0.74	3.42	0.29	1.76	0.10	12.36
RTML	6.12	3.24	4.06	1.15	0	0.13	14.70
Main Linac	75.72	13.54	0.78	9.86	33.9	0.404	134.21
BDS	0	1.01	2.34	3.20	0.33	0.18	7.07
Dumps	0	3.83	0	0	0	0.12	3.95
IR							
TOTALS	92.0	29.0	18.0	16.7	36.9	1.2	194

TOTAL THERMAL LOAD

RDR 2006			
	LCW	Air/Chw	Total
e-sources	2.88	1.42	4.3
e+sources	17.48	5.33	22.8
DR	17.68	1.85	19.5
RTML	9.25	1.34	10.6
Main Linac	56	21.1	77.1
BDS	10.29	0.98	11.3
Dumps (wtr)	36	0	36
IR	0	0	0
	TOTAL		182

SB2009 (w KlyCluster)full power - DRAFT FEB 2 2010			
	LCW	Air/Chw	Total
	2.88	1.42	4.3
	13.11	4.00	17.1
	6.84	1.61	8.4
	6.97	2.10	9.1
	* 62.72	5.6	68.3 *
	9.65	0.62	10.3
	36	0	36
	0	0	0
	TOTAL		154

SB2009 (DRFS)full power - DRAFT FEB 2 2010			
	LCW	Air/Chw	Total
	2.88	1.42	4.3
	13.11	4.00	17.1
	6.84	1.61	8.4
	6.97	2.10	9.1
	56	21.1	77.1
	9.65	0.62	10.3
	36	0	36
	0	0	0
	TOTAL		162

*Jul 12, 2010 Discussion:
e + numbers will change based on updated table*

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

DR (Damping Ring)

DR Heat and Power Load (Totals DR shown)

draft Jun 30 2010

CFS

for total (2) DR

	Total KW	rough location	Qty	Distribution Assumption	Load to water-LCW				Load to Air	Beam tunnel Temperature (F)	Notes
					KW heat load	LCW supply temperature (F)	Delta T (F)	or Flow (gpm)	KW heat load		
DR components											
Magnets	1628	tunnel			1556	95	20	1084	72	104	(07/22/09) reduce to 70% from RDR, Susana email 7/15/09, due to decrease in circumpf to 3.2 KM
Cables	240	tunnel			240	95	N/A	N/A	0		
Power supplies	204	4 alcoves		equally distributed in 4 alcoves	0	95	N/A	N/A	204		
RF	2800	in 2 alcoves cavern		RF (base value)	2240	95	45	542	560		
	70	beam tunnel		RF (peak overhead)	0	95	45	542	70		
Radiation (from RF)	3500	(mostly wigglers)		12% total radiation load in two arc; 88% of radiation load in two wiggler area; 1km straight section has stable load	2800	95	N/A	N/A	700		
Racks	0	beam			0	95	N/A	N/A	0		
Dumps	0	beam			0	N/A	N/A	N/A	0		
	8442				6836						

Misc components										
AC Power Transformers										
Emergency Transformer										
Fancoils		beam								
Dehumidifer										
Water Pumps										
Lighting										
	0									

Jul 12, 2010 Discussion:
 Mark and Susanna will update table to reflect
 •3.2Km Full Power
 •3.2 km 10Hz full power
 •6.4 Km 10 Hz full power
 104F space is too High! (desire 25C?/77F?)

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

BDS

BDS Heat and Power Load

draft Jun 30 2010

CFS

	Total KW	rough location	Qty	Distribution Assumption	Load to water-LCW				Load to Air	Space Temperature (F)		Notes
					KW heat load	LCW supply temperature (F)	Delta T (F)	or Flow (gpm)	KW heat load	Beam Tunnel	Service Tunnel	
BDS components (excluding Major DUMPS)												
Magnets	2746	e-e+ common - beam tunnel		equally distributed	2746	95	20	937	0	104	104	Total KW From Paul Bellomo List May 9 2007
	5604	e-e+ 14 nr - beam tunnel		equally distributed	5604	95	20	1913	0			Total KW From Paul Bellomo List May 9 2007
Cables	186	e-e+ common - beam tunnel		equally distributed (assume 50% to beam tunnel and 50% to svc tunnel)	0	95	N/A	N/A	186	104	104	Total KW From Paul Bellomo List May 9 2007
	398	e-e+ 14 nr - beam tunnel		equally distributed (assume 50% to beam tunnel and 50% to svc tunnel)	0	95	N/A	N/A	398			Total KW From Paul Bellomo List May 9 2007
Power supplies	440	e-e+ common - service tunnel	27	equally distributed	168	95	12	96	272	104	104	Quantity from Paul Bellomo List May 9 2007
	900	e-e+ 14 nr - service tunnel	179	equally distributed?	552	95	12	314	348			Quantity from Paul Bellomo List May 9 2007
RF	0	beam	0	N/A	0	N/A	N/A	N/A	0	104	104	
Racks	0	beam	0	N/A	0	N/A	N/A	N/A	0			
Dumps	0	beam	0	N/A	0	N/A	N/A	N/A	0	104	104	There are (4) 18MW major dumps served by dedicated water plant
	10274											

Misc components (LATER)												
AC Power Transformers										104	104	
Emergency Transformer												
Fancoils		beam								104	104	
Dehumidifer												
Water Pumps										104	104	
Lighting												
	0				0							

*Jul 12, 2010 Discussion:
 Numbers are ok
 Andrei and Deepa will define part of BDS that has
 less tight stability requirement
 104F space is too high! (desire 25C?/77F?)*

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

RTML

RTML Heat and Power Load (Totals RTML shown)

draft Jun 30 2010

CFS

for total (2) RTML

					Load to water-LCW				Load to Air	Beam tunnel Temperature		
	Total KW	rough location	Qty	Distribution Assumption	KW heat load	LCW supply temperature (F)	Delta T (F)	or Flow (gpm)	KW heat load		Notes	
RTML components												
Magnets	3176	beam	4334	equally distributed in RTML area? & negligible in ML from DR area	3176	95	20	1084	0	104F (40C)	Qty and KW from P.Bellomo 5/9/2007	
Cables	942	beam		equally distributed?	0	95	N/A	N/A	942		KW from P.Bellomo 5/9/2007	
Power supplies	618	??	3832	equally distributed?	8	95	N/A	N/A	610		P.Bellomo 5/9/2007	
RF	3570	beam			3570	95	45	542	0		Jul 14 2009 Nikolai & Marc (50% from RDR)	
Racks	550	beam			0	95	N/A	N/A	550		Old Table Oct 2006	
Dumps	220	beam		one location (in rtml)	220	95	56	27	0		{RDR showed 250 KW each AL ball dump with 30 gpm } Jul 14 2009 Nikolai & Marc (50% from RDR)	
	0	beam		one location (near DT-LTR)	0	95	56	0	0	from dump list 2009 - not used?		
9076					6974				2102			

Misc components												
AC Power Transformers		??								104F (40C)		
Emergency Transformer		cavern										
Fancoils		beam										
Dehumidifer		beam										
Water Pumps		cavern										
Lighting		beam										
0					0				0			

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

e+ SOURCE

e plus Heat and Power Load

draft Jun 30 2010

CFS

	Total KW	rough location	Qty	Distribution Assumption	Load to water-LCW				Load to Air	Beam tunnel Temperature	Notes
					KW heat load	LCW supply temperature (F)	Delta T (F)	or Flow (gpm)			
e plus components											
Magnets	6933	beam	2170	equally distributed?	6933	95	20	2367	0	104F (40C)	from Paul Bellomo 5/9/07 list
Cables	855.5	beam		equally distributed?	0	95	20	0	856		from Paul Bellomo 5/9/07 list
	855.5	svc tunl		equally distributed?	0	95	20	0	856		from Paul Bellomo 5/9/07 list
Power supplies	1161	??	3832	equally distributed?	872	95	20	298	289		from Paul Bellomo 5/9/07 list
RF	0	beam			0	95	45	0	0		
Racks	0	beam			0	95	20	0	0		
Dumps	0	beam			0	95	56	0	0		
	0	beam			0	95	56	0	0		
Target Stations	0	beam	2		0	95	20	0	0		

Misc components											
AC Power Transformers		??									
Emergency Transformer		cavern									
Fancoils		beam									
Dehumidifer		beam									
Water Pumps		cavern									
Lighting		beam									
	0										0

*Jul 12, 2010 Discussion:
 Norbert will update table, will total up
 components for cfs
 All dumps watercooled*

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

e- SOURCE e- Source Heat and Power Load

draft Jun 30 2010

CFS

	Total KW-	rough location	Qty	Distribution Assumption	Load to water-LCW				Load to Air	Space		Notes
					KW heat load	LCW supply temperature (F)	Delta T (F)	or Flow (gpm)	KW heat load	Beam Tunnel	Service Tunnel	
e-source components												
Magnets	418	beam tunnel	163	equally distributed	418	95	20	143	0	104F (40C)	85F (29 C)	Number from P.Bellomo 2007 List
Cables	110	beam tunnel		equally distributed	0	N/A	N/A	N/A	110			Number from P.Bellomo 2007 List
	110	service tunnel		equally distributed	0	N/A	N/A	N/A	110			Number from P.Bellomo 2007 List
Power Supplies	95	Cavern	142	(e- 5 GeV Dump)-one location	55	95	20	19	40			Number from P.Bellomo 2007 List
RF	306	service tunnel		(e- 12 MeV bunching)- one RF+1	260.1	95	45	39	46			From Clay 2006 - (1)+1 153KW RF
	612	service tunnel		(e-70 MeV Pre-Accel) - 2+2 RF	520.2	95	45	79	92			From Clay 2006- (2)+2 153KW RF
	1224	service tunnel		(e- 5.5 GeV Booster) = 7 +1RF;equally distributed in 245m of the SC beamlines	1040.4	95	45	158	184			From Clay 2006- (7)+1 153 KW RF
	306	service tunnel		(e- to DR Xfer line bends)-1+1RF	260.1	95	45	39	46			From Clay 2006- (1)+1 153 KW RF
Racks	128	Cavern		(e- Gun and Drive Laser)-one location	0	N/A	N/A	N/A	128			From Clay 2006 - (16)-8KW racks
	80	service tunnel		(e- 12 MeV bunching)-equally distributed	0	N/A	N/A	N/A	80			From Clay 2006 - (10)-8KW racks
	128	service tunnel		(e-70 MeV Pre-Accel)	0	N/A	N/A	N/A	128	From Clay 2006 -(16) 8 KW racks		
	8	beam tunnel		(e- Chicane)-equally distributed in 54m of the chicane	0	N/A	N/A	N/A	8	From Clay 2006-(1) 8KW rack		
	448	service tunnel		(e- 5.5 GeV Booster)- equally distributed in 245m of the SC beamlines	0	N/A	N/A	N/A	448	From Clay 2006 -(56) 8KW racks		
	8	Cavern		(e- 5 GeV Dump)- one location	0	N/A	N/A	N/A	8	From Clay 2006 -(1) 8 KW rack		
	88	service tunnel		(e- 5 GeV Dump)- one location	0	N/A	N/A	N/A	88	From Clay 2006 -(11) 8 KW rack		
Dumps (NC tune up dump) e-1	11	beam tunnel		(NC tune up dump) e-1 , one location	0	N/A	N/A	N/A	11	From 2009 SB2009 layout		
	4079				2554				1525			

AC Power Transformers												
Emergency Transformer												
Fancoils (DX)		service tunnel										
Blowers												
Dehumidifer												
Water Pumps												
Lighting												
	0				0				0			

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

IR (Interaction Region / Detector)

IR Heat and Power Load

draft Jun 30 2010

CFS

	Total KW	rough location	Qty	Load to water-LCW				Load to Air	Load to Chilled Water	Beam tunnel Temperature	Notes
				KW heat load	LCW supply temperature (F)	Delta T (F)	or Flow (gpm)	KW heat load	KW heat load		
e plus components											
Detector	440			200	61			40	200	70F (21C)	from IRENG Sep 2007
Other	100			0				0	100		
Cables	0										
Power supplies	0	??									
RF	0										
Racks	0										
	540										

Misc components											
AC Power Transformers		??									
Emergency Transformer		cavern									
Fancoils		beam									
Dehumidifer		beam									
Water Pumps		cavern									
Lighting		beam									
	0			0				0			

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

OTHER CRITERIA

6/30/2010, Updated JUL 16 2010

	Description	central region														Major Dump	
		RTML		ML DRFS		ML KCS		e- source		e+ source		BDS		DR			RDR
1	Max Space/Air Temperature in Beam Tunnel (Deg C) (Deg F)	40	104	40	104	40	104	29.5	85	29.5	85	29.5	85	29.5	85	no reqmnt	
2	Max Space/Air Temperature in Service Tunnel (Deg C) (Deg F)	no svc tunnel		no svc tunnel		no svc tunnel		(29.5) 85				no svc tunnel		no reqmnt			
3	Max Space/Air Temperature in Cavern/Alcove (Deg C) (Deg F)	no reqmnt		no reqmnt		no reqmnt		no reqmnt				no reqmnt		no reqmnt			
4	Air Temperature Stability in Beam Tunnel (+/- Deg C) (+/- Deg F)	no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt		0.5	0.9	0.1	0.18	no reqmnt	
5	Dew Point Temperature (Deg C)	no reqmnt		no reqmnt		no reqmnt		no reqmnt				no reqmnt		no reqmnt			
6	Maximum Relative Humidity (%)	60		60		60		60		60		60		60		no reqmnt	
7	Minimum Relative Humidity (%)	none		none		none		none		none		none		none		none	
8	Process Heat Load to Air (kW) (Ton)	See individual Heat/Power load tables														(4) 18MW dumps; water plant sized for 36 MW	
9	Process Load to CHW (kW) (Ton)																
10	Process Load to LCW (kW) (Ton)																
11	Ventilation (Numer of Persons in space)	none		none		none		none		none		none		none		none	
12	Ventilation (Cu M/Hr) (cfm)															no reqmnt	
13	Space Pressurization (Negative milliBars) (inch W.C)	no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt		TBD		no reqmnt		no reqmnt	
14	Space Pressurization Stabilization (+/- milliBar)	no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt		TBD		no reqmnt		no reqmnt	
15	Shaft/Egress Pressurization (Positive milliBar)	no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt	
16	LCW Supply Temperature (Deg C) (Deg F)	35	95	35	95	35	95	16	61	16	61	16	61	16	61	35	95
17	LCW Supply Temperature Stability (+/- Deg C) (+/- Deg F)	no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt		0.5	0.9	no reqmnt		no reqmnt	
18	LCW delta T (Deg C delta) (Deg F delta)	11	19.8	?? for RF		25C (45F) for RF		17	31	17	31	17	31	17	31	30	54
				?? overall		18C (33F) overall											
19	LCW Pressure ripple in the frequency band (1-1000Hz)	no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt		TBD		no reqmnt		no reqmnt	
20	LCW Pipe vibration impact	no reqmnt		no reqmnt		no reqmnt		no reqmnt		no reqmnt		TBD		no reqmnt		no reqmnt	
21	ODH Purge (Y/N - Cu M/ Hr if Y)															No	
22	Activated Air Purge (Y/N - Cu M/ Hr if Y)							no reqmnt								No	
23	CHW Cooling for Magnets & Power Supplies (Y/N)	No		No		No		YES		YES		YES		YES		No	
24	Dessicant Dehumidification	No		No		No		No		No		No		No		No	
25	Any power quality reqmnt (clean / dirty power?)											N/A					
26	Can you maintain min power factor?											N/A					
27	Voltage Regulation											N/A					
28	Utility (water system) interface																
29	Utility (electrical) interface																

Jul 12, 2010 Discussion:
104F space temperature was too high

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

IR from IRENG07

IRENG07 Draft Utilities Requirements

20-Sep-07

Item	Description	Generic	ILD			SiD	4th Type		
			GLD	GLDc	LDC				
1	Hall SA End Temperature (Deg C)	21	21	21	21	21	21	69.8	F
2	Hall Stratified Temperature Rise (Deg C)	3	3	3	3	3	3	5.4	F
3	Hall Air Temperature Stability (+/- Deg C)	2	2	2	2	2	2	3.6	F
4	Hall Dew Point Temperature (Deg C)	13	13	13	13	13	13	55.4	F
5	Hall Maximum Relative Humidity (%)	60	60	60	60	60	60	60	%
6	Process Load to Hall Air per Detector (kW)	40	40	40	40	40	40	11.4	Ton
7	Process Detector Load to CHW per Detector (kW)	200	200	200	200	200	200	56.9	Ton
8	Process Load to Other CHW per Detector (kW)	100	100	100	100	100	100	28.4	Ton
9	Process Load to LCW per Detector (kW)	200	200	200	200	200	200	56.9	Ton
10	Hall Space Load to Air (W/Sq M - Dry Xfmrs, tools, pumps, lights, etc.) ???	40	40	40	40	40	40	3.72	w/sf
11	Ventilation (Numer of Persons in Hall - Add separate fan coil people heat load)	100	100	100	100	100	100	100	ea
12	Ventilation (Cu M/Hr)	4300	4300	4300	4300	4300	4300	2531	cfm
13	Hall Pressurization (Negative milliBars)	-0.2	-0.2	-0.2	-0.2	-0.2	-0.2	-0.08	in WC
14	Hall Pressurization Stabilization (+/- milliBar - Bubblers or Chambers)	0.05	0.05	0.05	0.05	0.05	0.05	0.02	in WC
15	Shaft/Egress Pressurization (Positive milliBar)	0.2	0.2	0.2	0.2	0.2	0.2	0.08	in WC
16	Process CHW Supply Temperature (Deg C)	16	16	16	16	16	16	60.8	F
17	LCW Supply Temperature (Deg C)	16	16	16	16	16	16	60.8	F
18	LCW Make Up Source (Accelerator? Y/N)	Yes	Yes	Yes	Yes	Yes	Yes		
19	Hall ODH Purge (Y/N - Cu M/ Hr if Y)	No	No	No	No	No	No		
20	Hall Activated Air Purge (Y/N - Cu M /Hr if Y)	No	No	No	No	No	No		
21	Permanent Hall Smoke Purge (Y/N - If No use ventilation AHU at high-speed)	No	No	No	No	No	No		
22	Thermal Dimensional Stability Provided from Skids (Y/N)	Yes	Yes	Yes	Yes	Yes	Yes		
23	Sub-Atmospheric Utility Water Systems Needed (Y/N)	No	No	No	No	No	No		
24	CHW Cooling for Magnets & Power Supplies (Y/N)	Yes	Yes	Yes	Yes	Yes	Yes		
25	Non-Dessicant Dehumidification for Hall (Y/N - If Yes Hall surfaces are sealed)	Yes	Yes	Yes	Yes	Yes	Yes		
26	Ventilation Provided by Ground Level AHU's (Y/N)	Yes	Yes	Yes	Yes	Yes	Yes		
27	Hall Air Load & Dehumidification Provided by Hall Fan-Coils (Y/N)	Yes	Yes	Yes	Yes	Yes	Yes		
28	All Cooling to Hall Provided by Insulated CHW to HXs (Y/N)	Yes	Yes	Yes	Yes	Yes	Yes		
29	Surface to Hall CHW Pressure Interruption Provided by HXs (Y/N)	Yes	Yes	Yes	Yes	Yes	Yes		
30	Utility / Detector Interface at Hall Spiggots (Y/N)	Yes	Yes	Yes	Yes	Yes	Yes		
31	Compressed Air Supply Volume per Detector (Standard Cu M /Min)	200	200	200	200	200	200	7063	cfm
32	Compressed Air Supply Pressure (MegaPascals)	1	1	1	1	1	1	145	psi
33	Compressed Air Supply Oil-Free Plant at Ground Level (Y/N)	Yes	Yes	Yes	Yes	Yes	Yes		

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

SiD

SiD Umbilicals

JUL 13 2010


Analysis of actual connections to the detector; does not include hall HVAC, lighting, cranes, etc.

	Nominal Power (KW)	DT@	Chilled Water (lpm)	LCW (lpm)	He 4K (g/s)	LN (l/hr)	480 3ph utility (kw)	480 3 ph Uninteruptable (kW)	Optical Fibers (72 fiber cables)	Instrument Air 125 PSI, SCFM
<i>Liquid He 4K is supplied to Sid by Flex line. Power supply and services for solenoid and QD0's are carried with detector.</i>										
Solenoid Power	200	10		76			250			
Solenoid Cryogenic System (include cold to warm leads, valves)	1				9			1		10
Solenoid Protection System (Dump Breaker, Current transducer)	2							2		
Solenoid Dump Resistor (Pressurized Water Bath)				175						
Solenoid Leads (power supply to current leads)	15	10		23						
Solenoid Vacuum System	6						5	1		
Solenoid & He liquifier Control & Monitoring System (on detector)	10						5	5		
QD0										
VXD	5	1	76				5			100
Trkr	1	1	15				1		2	100
EMCal	5	2	38				5			
Hcal	1	2	8				1			
Muon	0.1	2	1				0.1			
DAQ	50	10	76				50		2	
HV etc	20	10	30				15	5		
Lighting	5						5			
Transport	100	20		76			100			
Totals	421		244	350			442	14		210

SiD facilities off Detector

He Compressors	1280				150		1280			
He Liquifier (1000 w @ 4K refrigeration)	1		12		11	410	1			50
LHe Storage Dewar	1						1			
LHe Vacuum System	2						2			
He Liquifier Adsorber Regeneration	25						25			3
He Liquifier & Solenoid Control & Monitoring	15						5	10		
Totals	1324									


Sample 100-meter portion of central region for temperature stability discussion



Drawing taken from Norbert Collomb Slide in Beijing



Sample 100-meter portion of central region for temperature stability discussion

AUX Source Diagnostic Dump may mean that the Source needs to be moved further upstream due to close proximity or RH area.



Drawing taken from Norbert Collomb Slide in Beijing

KCS RF DISTRIBUTION What's the correct number of RF (between shafts)?



CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

KLY CLUSTER SCHEME, MAIN LINAC "Power, Water & Air Heat Load" per RF

DRAFT MAY 12 2010

CF

COMPONENTS IN THE SURFACE (listed as per RF)

Components	Quantity	Average Heat Load (KW)	To Low Conductivity Water								to CHW	To AIR	Source
			Heat Load to LCW (KW)	Max Allowable Temperature (C)	Supply Temp (C)	Delta Temperature (C delta)	Water Flow (l/min)	Maximum Allowable Pressure (Bar)	Typical (water) pressure drop Bar	Acceptable Temp Variation delta C			
RF Components													
RF Charging Supply 34.5 Kv AC-8KV DC		4.0	2.8		40	40	1.17	18	5	10	NA	1.2	* C.Jensen email 2-27-06 183 kVa C.84pf oil ps xfmr **Shigeki Apr 18 2006 ** Clay 5-25-06 LLRF meeting ** Sep 18 move all to LCW per Marc Ross ** Move load to Dirty Water per Russell Oct 20 2006, **Nov 22 2006 Keith Jobe Wag on load to Air **Nov 27 2006 C
Switching power supply 4kv 50kW		7.5	4.5		35	8.50	7.6	13	5	10	NA	3.0	** Move load to Dirty Water per Russell Oct 20 2006 CW for now **Nov 22 2006 Keith Jobe wag on load to air **Chris Jensen Post meeting notes 11-16-06 **Nov 27 2006 C. adolphsen Email ** Russell email Oct 3 2007 ** Oct 25 2007 fix delta T
Modulator		7.5	4.5		35	3.23	20	10	5	n/a	NA	3.0	* Shigeki Fukuda Email 3-1-06 **Shigeki Apr 18 2006** Nov 22 2006 Keith Jobe wag on load to air ** 11-27-06 C. Adolphsen Email **11-21-06 Email from Chris Jensen *** supply temp, water flow, press drop from Chris Jensen mtg 10-24-07
Pulse Transformer		1.0	0.7	60	35	0.50	20		1	n/a	NA	0.3	**Shigeki Apr 18 2006** Nov 22 2006 Keith Jobe wag on load to air **11-27-06 C. Adolphsen Email*** supply temp, water flow, press drop from Chris Jensen mtg 10-24-07
Klystron Socket Tank / Gun		1.0	0.8	60	35	1.15	10	15	1	n/a	NA	0.2	**Shigeki Apr 18 2006** Marc & Keith remove load to air/chilled - transfer all load to water** Nov 22 2006 Keith Jobe wag on load to air **11-27-06 C. adolphsen Email** supply temp, water flow, press drop from Chris Jensen mtg 10-24-07
Klystron Focusing Coil (Solenoid)		4.0	5.5	80	55	8	10	15	1	n/a	NA	0.4	* Shigeki Fukuda Email 4-05-06 **Nov 22 2006 Keith Jobe wag on load to air ** 11-27-06 C. Adolphsen Email *Shigeki Oct 18 2007
Klystron Collector		47.2	45.8	87	38 (inlet temp 25 to 63)	18	37	15	0.3	n/a	NA	1.4	* Shigeki Fukuda Email 3-1-06 **Nov 22 2006 Keith Jobe wag on load to air** 11-27-06 C. Adolphsen Email * Shigeki Oct 18 2007
Klystron Body & Windows			4.2	40	25 to 40C	6	10	15	4.5	+ - 2.5 C	NA		* Shigeki Fukuda Email 3-1-06 ** Keith Jobe added stability Oct 20 2006 ** HI RF 1/16 /06 meeting ** 11-27-06 C. Adolphsen Email *Shigeki Oct 18 2007 ** Oct 25 2007 fix supply temp *Shigeki Email Oct 26 2007
RF Pipe in Shaft			1.0			12							*C. Adolphsen Email Jul 21 2008, placeholder 60 KW at 21.6 F delta T per shaft equate to about 1KW per RF
Relay Racks (Instrument Racks)		9.0	0	N/A	N/A	N/A	N/A	N/A	N/A	None	9.0	0.0	* Shigeki Fukuda Email 3-30-06 **Shigeki Apr 18 2006 (chilled water) *** klarsen email** Ray.arsen Email 9-15-06 except reduced by 40% per Marc * Ray HLRF Meeting 11/16/06**11-27-06 C. Adolphsen Email: *Aug 14 2008 J.Cawardine-minimal 1KW per rack placeholder only (10% of previous rack load in tunnel, the rest in surface)
Subtotal Surface RF unit Only (for 1 RF)			69.8								9.0	9.5	

COMPONENTS IN THE TUNNEL (listed as per RF)

NON-RF Components													
AC Pwr Transformer 34.5-48 kV	1 per 4 RF		0							None	0	3.13	Assumed 500KVA xfmr every 4 RF (2.5% heat load to air)
Emergency Transformers	1 per 4 RF												assume none?
Lighting			0								0	0.00	ignored
Fancoils (Heat Pump)												0.25	Assume ? HP Pump
Dehumidifiers													?
Secondary Water Pumps			0							None	0	0.25	Assume ? HP Pump
RF Components													
Relay Racks (Instrument Racks)	1/36 m		0	N/A	N/A	N/A		N/A	N/A	None	1.0	0.0	* Shigeki Fukuda Email 3-30-06 **Shigeki Apr 18 2006 (chilled water) *** klarsen email** Ray.arsen Email 9-15-06 except reduced by 40% per Marc * Ray HLRF Meeting 11/16/06**11-27-06 C. Adolphsen Email: Aug 14 2008 J.Cawardine-minimal 1KW per rack placeholder only (10% of previous rack load in tunnel, the rest in surface)
RF Pipe	1/36 m		4			12							*C. Adolphsen Email Jul 21 2008, placeholder 4 KW at 21.6 F delta T (12 Delta C)
Loads and Circulators	26/36 m		38		20					+ - 2.5 C	0	0.0	**Shigeki Email Apr 28 2006** HLRF 11/16/06 meeting update from 24.3 to 29.8 KW** 11-27-06 C. Adolphsen Email ** C. Nancista Oct 1 2007 ** Oct 24 2007 Flow, Supply Temp per Oleg, NO Press drop *Chris Nancista Oct 26 2007 8 liter per min per load, 10 bar press, no press drop, but 30 C for circulator? *C. Adolphsen Email Jul 21 2008, placeholder 38 KW at 36 F delta T (20 delta C)
	24/36 m									+ - 2.5 C		0.0	
Subtotal Tunnel RF& NonRF unit Only (for 1 RF)			42								1.0	0	

112

10

9.5

CFS WORKSHOP @ DARESBURY (Jul 12/13 2010) and SLAC (Aug 2/3 2010)

DRFS SCHEME, MAIN LINAC "Power, Water & Air Heat Load" Per 2 RF

DRAFT MAY 12 2010

CFS

COMPONENTS IN THE SURFACE (listed as per RF)														
Components	Quantity	Average Heat Load (KW)	To Low Conductivity Water							MENS DNS	to CHW Heat Load to Chilled Water	to AIR Heat Load to Air (KW)	Max Space Temp (C)	Source
			Heat Load to LCW Water (KW)	Max Allowable Temperature (C)	Supply Temp (variation) (C)	Supply Temp (C)	Delta Temperature (C delta)	Water Flow (l / min)	Maximum Allowable Pressure (Bar)					
RF Components														
--- High Voltage Circuit Breaker (6.6 kV) ---	1/76 m													S. Fukuda 9-4-09
DC Power Supply, 6.6 kV (In), 60 <V, 4 A (Out), 250 <W, 90% eff.	1/76 m	25	15	50						0	10			S. Fukuda 9-4-09
DC Power Supply, 6.6 kV (In), 60 <V, 4 A (Out), 250 <W, 90% eff. (Backup)	1/76 m													S. Fukuda 9-4-09
Modulating Anode Modulator, 6.6 kV (Shunt 1.0 A, then 6 kW heat load)	1/76 m	6.00	3.60	50						0	2.4			S. Fukuda 9-4-09
Modulating Anode Modulator, 6.6 kV (Shunt 1.0 A, then 6 kW heat load), (Back-up)	1/76 m													S. Fukuda 9-4-09
--- AC Transformer to Low Voltage (400/200/100 V) ---	1/152 m													
Heater P/S, 200V, 36A, 7.2kW	1/76 m	1		50						1	0			S. Fukuda 9-4-09
Heater P/S (Back-up)	1/76 m													S. Fukuda 9-4-09
Pulse Transformer	None													S. Fukuda 9-4-09
Klystron Socket Tank / Gun 0.1 <W X 26	26/76 m	7.80	6.24	60						0	1.56			S. Fukuda 9-4-09
Klystron Focusing x 26 (Permanent Magnet)	26/76 m	0												S. Fukuda 9-4-09
Klystron Collector 4.5 kW X 26	26/76 m	117	113.49	87						0	3.51			S. Fukuda 9-4-09
Klystron Body & Windows	26/76 m	7.52	5.51	40						0				S. Fukuda 9-4-09
LLRF+ Amp +Int, 200V, 2.5A /5 modules	1/76 m	0.35		50						0.35	0			S. Fukuda 9-4-09
LLRF+ Amp +Int, 200V, 2.5A /5 modules	1/76 m	0.35		50						0.35	0			S. Fukuda 9-4-09
LLRF+ Amp +Int, 200V, 1.5A /3 modules	1/76 m	0.21		50						0.21	0			S. Fukuda 9-4-09
(LLRF+ Amp +Int, 200V, 1.5A /3 modules, for full power op.)	1/76 m	0.21		50						0.21	0.21			S. Fukuda 9-4-09
(LLRF+ Amp +Int, 200V, 2.5A /5 modules, for full power op.)	1/76 m	0.35		50						0.35	0.7			
(LLRF+ Amp +Int, 200V, 2.5A /5 modules, for full power op.)	1/76 m	0.35		50						0.35	1.05			
(Other Racks) Timing , 200V, 0.5 <W	1/76 m	0.50		50						0.50	0			H. Hayano 9-8-09
(Other Racks) Timing , 200V, 0.5 <W	1/76 m	0.50		50						0.50	0			
(Other Racks) Cav ty , 200V, 3 <W	1/76 m	2.05		50						2.05	0			H. Hayano 9-8-09
(Other Racks) Cav ty , 200V, 3 <W	1/76 m	2.05		50						2.05	0			
(Other Racks) Cryogen cs, 200V, 2.1 <W	1/76 m	2.10		50						2.10	0			H. Hayano 9-8-09
(Other Racks) Cryogen cs, 200V, 2.1 <W	1/76 m	2.10		50						2.10	0			
(Other Racks) BPM & Mag, 200V, 5 kW	1/76 m	5.00		50						5.00	0			H. Hayano 9-8-09
(Other Racks) BPM & Mag, 200V, 5 kW	1/76 m	5.00		50						5.00	0			
(RF) Attenuator	None													S. Fukuda 9-4-09
(RF) Waveguides in service tunnel	None													S. Fukuda 9-4-09
(RF) Waveguides in penetration	None													S. Fukuda 9-4-09
(RF) Waveguides in beam tunnel	26/76 m	1.60	0							0	1.60			S. Fukuda 9-4-09
(RF) Circulator with load	None													S. Fukuda 9-4-09
(RF) RF Loads	26/76 m	45.60	44.23								1.37			S. Fukuda 9-4-09
(Other Loads) Pulse motor for scout coupler/tuner	(26-26)/76 m	0									0			H. Hayano 9-8-09
(Other Loads) Vacuum Pumps	(212)/76 m	1.26									1.26			H. Hayano 9-8-09
(Other Loads) Emergency Transformer														
(Other Loads) Lighting														
(Other Loads) Fans/Is														
(Other Loads) Dehumidifiers														
(Other Loads) Water Pumps														
Subtotal RF unit Only (for 2 RF)		233.9	188.1							22.1	23.7			
[FOR REFERENCE] Subtotal RF unit Only (for 1 RF)		117	94							11.1	11.83			

85 F (a)