## 11<sup>th</sup> ATF Technical Board and System Group Coordinators Joint Meeting

- Status Report and Summary; after 10<sup>th</sup> TB meeting (2010 Jun)
  - Report on the maintenance and installations
  - Report on the Fast Kicker R&D
  - Summary on the ATF2 project meeting

#### Discussions

- ATF beyond 2012
- others

14/Jun/2010 ATF TB/SGCs joint meeting at SLAC

# Report on the maintenance and installations

N.Terunuma, KEK

## 2010 Autumn/Winter Run

7 2010 8 2010	9 2010 10 2010	11 2010	12 2010						
u Mo Tu We Th Fr Sa Su Mo Tu We Th Fr S	Su Mo Tu We Th Fr Sa Su Mo Tu We Th Fr Sa	Su Mo Tu We Th Fr Sa	Su Mo Tu We Th Fr Sa						
1 2 3 1 2 3 4 5 6 7	1 2 3 4 1 2	1 2 3 4 5 6	1234						
4 5 6 7 8 9 10 8 9 10 11 12 13 1	5 6 7 8 9 10 11 3 4 5 6 7 8 9	7 8 9 10 11 12 13	5 6 7 8 9 10 11						
1 12 13 14 15 16 17 15 16 17 18 19 20 2	12 13 14 15 16 17 18 10 11 12 13 14 15 16	14 15 16 17 18 19 20	12 13 14 15 16 17 18						
8 19 20 21 22 23 24 22 23 24 25 26 27 2	19 20 21 22 23 24 25 17 18 19 20 21 22 23	21 22 23 24 25 26 27	19 20 21 22 23 24 25						
5 26 27 28 29 30 31 29 30 31	<b>26 27 28 29 30 24 25 26 27 28 29 30</b>	28 29 30	26 27 28 29 30 31						
	31								

Beam operation: 7 weeks

- Fast kicker mode ... 2 weeks
- ATF2 continuous run ... 1 week

## 2011 before summer

1 2011 2 2011					3 2011										4	20	11			5 2011									6 2011																
Su M	οT	Гu	We	εт	ĥ	Fr	Sa	Su	Mo	Tu	ı W	le 1	Гh	Fr	Sa	Su	Mo	) Tu	W	e Tł	n Fr	r Si	a	Su	Мо	Tu	We	Th	Fr	Sa	Su	Mo	Tu	W	e Th	F	r Sa	S	u I	Мо	Tu	We	Th	Fr	Sa
							1			1	- 2	2	3	4	5			1	2	3	4	5	;						1	2	1	2	з	- 4	5	6	7					1	2	3	4
2 3		4	5	•	5	7	8	6	7	8	9	9 1	0	11	12	6	7	8	9	1	0 1 1	1	2	3	4	5	6	7	8	9	8	9	10	1:	1 1 2	2 1 3	3 14	1	5	6	7	8	9	10	11
9 1	0 1	11	12	21	3 1	14	15	13	14	15	51	6 1	.7	18	19	13	14	15	5 1 (	5 1 7	7 18	8 1 9	9	10	11	12	13	14	15	16	15	16	17	18	3 1 9	2	0 21	1	2	13	14	15	16	17	18
16 1	7 1	8	19	2	0 2	21	22	20	21	. 22	2 2	3 2	24	25	26	20	21	22	23	3 24	1 2!	5 2	6	17	18	19	20	21	22	23	22	23	24	2!	5 26	5 2	7 28	1	9	20	21	22	23	24	25
23 2	4 2	25	26	52	7 2	28	29	27	28							27	28	3 2 9	3	3:	L			24	25	26	27	28	29	30	29	30	31					2	6 :	27	28	29 :	30		
30 3	1																																												

First priority is ATF2-37 nm until the end of March. ... 7 weeks



## Maintenance and Installations

After the last TB/SGC meeting, we had some of important hardware works.

Installations:

- Two old LINAC klystron modulators were renewed.
- New RF gun (3.5 cells) was installed by replacing the 1.6 cell gun.
- We are proceeding the re-alignment of the beam line.
- The 4-mirror optical cavity based Compton system (LAL) was installed in DR.

Maintenance:

- Repair the cooling water facility for ATF2 magnets.
- Exchange the flash lamps on Laser system; RF gun, EXT-LW and IP-BSM
- More than 50 fans for magnet power supplies.
- Timing system: Old synthesizers were renewed and a base clock was changed from 357MHz → 178.5MHz
- More ...

## Renewal of the LINAC klystron modulators(#0 and #8)





#### Manufactured in 1988

- Less Availability
  - Heavy maintenance work to keep the beam operation
    - Trigger/control/charging-unit
- Fixed charging interval 12.5Hz

New klystron modulator were ordered by supplementary budget in 2009

## Two new klystron modulators(#0,8)



# 2009 Oct: Ordered to Toshiba Co Ltd. 2010 Mar: Delivered to ATF 2010 Jul: Removed old modulators(#0,8) Jul-Sep: Installation and commissioning 2010 Oct: Beam on

- Inverter based charging
- Smaller size (~1/2)
- RF Stability: 0.2%(p-p), Flattop ~4 us
- Repetition: 3.125 or 12.5 Hz

#### #0:

RF-Gun and 80MeV injector

#### #8:

acceleration and energy adjustment

The 3.125 Hz operation decreases the heat load 16% then releases the load on the old cooling water system.

 → Expect an improvement on the temperature control of the Linac RF
 → Stable Linac operation

## **RF Gun Renewal**



2009 Oct: Upgraded **1.6 cell RF gun** was installed.

## 2010 Oct: **New 3.5 cell RF gun was installed** to assist the developments on Compton X-ray program (LUCX).

- No difficulty to supply a beam to ATF
- It is a mode-separated RF gun based on the LUCX RF-gun (1.6 cell) installed in 2009.
- Increase the tolerance of phase stability
- Aim to increase the beam energy  $5 \rightarrow 10 \text{ MeV}$

Performance will be studied in end of Jan 2011. It will be kept for ATF electron source.

## Alignment: Gun to DR

 $\rightarrow$ 

In the summer shutdown, we surveyed the magnet positions of whole ATF beam line.

We found the bigger rotation in some DR tables especially in the east arc.

#### correcting now with the north section's.



## Alignment: DR North(Inj/ext)



During the survey of the magnet positions in summer, we found a huge position shift on QM6R.1 (just after the ext-kicker); X~1.4mm, Y~0.25mm.

We do not know when it happens.

- during the fast kicker installation??
- Corrected in September.





**Mightylaser Milestones** 

2010



N.Delerue and D.Jehanno

## **Compton production**

C1					LeCro	Y
						Ì
المراجع ويستعربنا المهرو فيعرف ويتعار	1 հով	<u>11 (11)</u>	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	المربوب المربوع يتحرج بالمراجع فرجي ويتحد	يبطحونا ومعرفين فتقاط وبطلع ومطاور	ľ
			t t			
			+			
			+ + +			
			T T			
			+ · · · · ·			
			+ + +			
Measure	P1:ampl(C1)	P2:ampl(Z1)		P4:	P5: P6:-	
mean	× 46.582 mV	17.868 mV				
min	≻ 46.6 mV	17.9 mV				
max	>46.6 mV	17.9 mV				
num	 1	1				
status	ж,	ж.				
C1 (2000) 20 0 mV/dix 50.0 mV/div 61 up inv of a 100.0 mV of st					base -50.000 ms Déclenchem(22) 50.0 µs/div Norma -350.0 r 0.0 KS 20 MS/s Edge Négat	<b>₿</b> nV ive
1.113 mV 146 mV 1.12 mV 146 mV 2.46 mV Δ.46 mV					X1= 50.24995 ms Δx= 0.00 μs X2= 50.24995 ms 1/ΔX=	

- Production of Compton photons (yellow trace) achieved regularly during weeks where the laser was available.
- Our cavity can remain locked on the ATF beam for more than one hour.
- However we see laser power fluctuations in the cavity indicating that our locking must be improved.

N.Delerue and D.Jehanno

### Extra beam operation on Dec 23<sup>rd</sup> Permanent Magnet Final-Quad (Kyoto Univ.)





The magnet was assembled in Kyoto Univ in last fall.

It was delivered to KEK from Kyoto in the end of November.

- Field measurement by a rotating coil was done.
- It was temporally installed in ATF2 line from Dec. 21<sup>st</sup> to 25<sup>th</sup>.
- Demonstration with beam was done on Dec.
   23<sup>rd</sup> for the master thesis.
- Results should be reported in next meeting (ATF2 or TB).

## Failure on the cooling water facility



One of the bigger refrigerator on the cooling water system for ATF2 magnets was broken in middle August.

- Fortunately, we were in the summer shutdown.
- It forced about two months shutdown and was recovered in early October.
- It was caused by a pin-hole on one of the heat exchangers.
- We surveyed other possible source of future failure during the repair works. It seems that we may be free from this trouble for several years.

## Summary

After the last TB/SGC meeting, we had some of important hardware works, especially in the summer shutdown (2010 Jun-Oct).

- **Two old LINAC klystron modulators were renewed.** They are in operation since last fall.
- The 4-mirror optical cavity based Compton system (LAL) was installed in DR. The first Compton signal was observed on Oct 25<sup>th</sup>.
- New RF gun (3.5 cells) was installed by replacing the 1.6 cell gun. It is successfully in operation as an electron source of ATF.
- We are proceeding the re-alignment of the beam line, especially for the injection/extraction area in DR to make a stable beam handling.
- Cooling facility for ATF2 magnet was broken in summer shutdown. It was repaired before re-start the beam operation.

As for the beam operation,

- We had seven beam weeks in autumn/winter 2010. The details will be reported in a summary of the ATF2 project meeting.
- We also had an extra two-days operation before Christmas for Permanent-Quad (Kyoto Univ.) and IP-BPM electronics (KNU).