

# Pressure and Venting Tests

Lutz Lilje

4.3.2008

Slides based on a summary by K. Jensch (DESY)

# Motivation for the Module Crash Test

- Test has to fulfill several objectives
- **Main Objectives**
  - Demonstrate compliance with high pressure vessel codes
    - » In other words: Demonstrate that - even in case of a major problem (e.g. accident) occurs - the problem remains contained to the cryostat
  - Crosscheck of numerical calculations for pressure drops
  - Demonstrate that selected safety measures are effective
    - » E.g. safety valves positioned correctly, relief valve pressure limits correct etc.
- **Additional Objectives**
  - Crosscheck interlock philosophy
  - Understand which parts of the module would really need to be replaced (cavities, couplers, motors, piezos etc.)
  - Improve understanding of interplay of the various components
  - Develop simple series pressure tests

# Sequence of tests in Module Crash Test

| Venting            | Condition                   | Cavity                                  | Coupler                     | Tuner           | Cryo   | BPM                | Vacuum           | Remark  |
|--------------------|-----------------------------|---|-----------------------------|-----------------|--|--------------------|------------------|---|
| Iso slow           | 2K, 30 mbar<br>RF Off       |   |                             | Check<br>Piezo  | Measure losses   |                    | Measure          | Helium<br>Rate and Level tbd.                                       |
| Coupler<br>slow    | 2K, 30 mbar<br>RF Off       |   | Performance<br>Reprocessing |                 | Measure losses   |                    | Measure          | Nitrogen<br>Rate and Level tbd.                                     |
| Cavity<br>slow     | 2K, 30 mbar<br>RF Off       | Performance<br>Detuning<br>Reprocessing |                             |                 | Measure losses   |                    | Measure          | Nitrogen<br>Rate and Level tbd.                                     |
| Iso fast I         | 2K, 30 mbar<br>RF Off       | Performance<br>Detuning<br>Reprocessing | Ceramic<br>rupture          | Tuner<br>motors | Pressure increases,<br>He Pipe rupture,<br>MLI integrity | Ceramic<br>rupture | Measure<br>Leaks | Controlled,<br>Rate tbd,<br>Nitrogen                                |
| Iso fast II        | 2K, 30 mbar<br>RF Off       | Performance<br>Detuning<br>Reprocessing | Ceramic<br>rupture          | Tuner<br>motors | Pressure increases<br>He Pipe rupture<br>MLI integrity   | Ceramic<br>rupture | Measure<br>Leaks | Catastrophic,<br>Air  |
| Coupler<br>fast    | 2K, 30 mbar<br>RF Off       | Performance<br>Detuning<br>Reprocessing | Ceramic<br>rupture          |                 | Pressure increases<br>He Pipe rupture                    |                    | Measure<br>Leaks | Controlled,<br>Rate tbd,<br>Nitrogen                                |
| Cavity<br>fast I   | 2K, 30 mbar<br>RF Off       | Performance<br>Detuning<br>Reprocessing | Ceramic<br>rupture          |                 | Pressure increases<br>He Pipe rupture                    | Ceramic<br>rupture | Measure<br>Leaks | Controlled,<br>Rate tbd,<br>Nitrogen                                |
| Cavity<br>fast II  | 2K, 30 mbar<br>RF Off       | Performance<br>Detuning<br>Reprocessing | Ceramic<br>rupture          |                 | Pressure increases<br>He Pipe rupture                    | Ceramic<br>rupture | Measure<br>Leaks | Catastrophic,<br>Air  |
| Cavity<br>fast III | 2K, 30 mbar<br>RF On        | Performance<br>Detuning<br>Reprocessing | Ceramic<br>rupture          |                 | Pressure increases<br>He Pipe rupture                    | Ceramic<br>rupture | Measure<br>Leaks | Controlled,<br>Rate tbd,<br>Nitrogen                                |
| Cavity<br>fast IV  | 4.5K,<br>1.7 bar,<br>RF Off | Performance<br>Detuning<br>Reprocessing | Ceramic<br>rupture          |                 | Pressure increases<br>He Pipe rupture                    | Ceramic<br>rupture | Measure<br>Leaks | Air,<br>Need to block 2<br>safety valves<br>(VD1R130 and<br>VS1R90) |

## Motivation for Pressure ant Venting tests in CHECHIA

- Safety regulations are taking into account the current 'wisdom' included in simulations
  - Based on several worst case scenarios
  - Benchmarking in operating conditions (cold modules) of these simulations is needed
- In parallel, development of a simple pressure test for the series is highly desirable
  - Pressure test of the He vessel to simplify overall pressure test for the XFEL accelerator system
    - » In my words: If test on individual units e.g. cavity is successful, lower pressure on the He system for XFEL is required.
- Venting of the coupler vacuum
  - Preparation for crash tests
    - » would like to escalate the desaster level in a reasonable way to maximise information from test
  - Check whether ceramic breaks in a fast vent with nitrogen


## C26 Test at 2K and 295K

- Test at 2K with max. pressure of 6.1bar
  - Safety authority took part
- Two tests at 295K up to 6.2bar
  - First warm test canceled because a leak in He circuit of the cryostat
- 1 Test at 2K a. 4K
  - Check the field flatness and tuning

# Cavity with He-Vessel – XFEL version

The European  
X-Ray Laser Project

**XFEL**  
X-Ray Free-Electron Laser



Lutz Lilje, DESY, TILC08




# First Cold Test at 2K


- Test procedure:

- Cavity stable at 2K/31mbar – fr off-resonance
- Pressure on 2K circuit up to 4,0bar
- Cavity for 1/2h under pressure
  - during this time the pressure go up to 6,1bar
- No increase of pressure or leak rate
  - higher leak rate due to surface desorption – no leak!
- Pressure on 2K circuit down to 1,0bar
  - Frequency and field flatness checked at different pressures
  - Frequency identical at 1,0bar before and after the pressure test.
  - No impact at the filed flatness
  - No plastic deformation at the Cavity, Tunersystem or He-Vessel

### Raum 2 / Cavity-Vacuum:



### Raum 1 / He-circuit



### Raum 3 / Iso-Vacuum



1-1-vertical\_cryostat\_1: TTF.KRYO/TEMPERATURE

MSM  
LEAK  
2.238e-09  
2.77e-08

1-1-vertical\_cryostat\_2: TTF.KRYO


300Kout — P300Kout  
300Kin — P300Kin  
4Kout — P4Kout  
4Kin — P4Kin  
2Kout — P2Kout

0.01 g/s  
VC1

LN2  
warm cold

MSM  
LeakD

1-2-horizontal\_cryostat: TTF.KRYO\_B/TEMPERATURE/H1/X






# Cavity Spectrum


Spectrum of cavity C26 changed proportional from the pressure in the tank.

At 6 Bar



2K at 6bar

At 1Bar



There was no change of the field in cavity

2K at 1bar

## First Warm Test at 290K

- **Test procedure:**
- Cavity 290K/1000mbar
- Pressure on 2K circuit in steps up to 6,0bar
- Cavity under different pressure conditions
  - 2,0bar – okay**
  - 3,2bar – okay**
  - 4,5bar – okay**
  - 5,9bar – okay**
  - ~6,0bar – increase of pressure and leak rate in the insulation vacuum**
- Pressure on 2K circuit down to 1,0bar
- **Frequency ~140kHz higher on 1,0bar before pressure test.**
- Check of filed flatness at 290K in CHECHIA difficult - Gennuadi
- Leak was located
  - 2K supply line from the Level vessel (weld),  
not at the cavity or He-Vessel.


Raum 2 / Cavity-Vacuum:

Raum 3 / Iso-Vacuum

Raum 1 / He-circuit

Raum 3 / Iso-Vacuum

Leakage weld location





**Frequenzverlauf bei Drucktest C26 im H1**

| Datum:     | Uhrzeit | delta mV<br>(HP 54501) | Steps | Position | Temp.<br>Kelvin | Druck<br>mbar | Plezo-Span.<br>mV | delta Span.<br>KHz | Frequenz<br>GHz | delta Fr.<br>KHz | Feldstärke<br>MV/m | Wo               |
|------------|---------|------------------------|-------|----------|-----------------|---------------|-------------------|--------------------|-----------------|------------------|--------------------|------------------|
|            |         |                        | 0     | 0        | 300             |               |                   |                    | 1298400         |                  |                    | Werkstatt        |
| 01.02.2008 | 15:55   |                        | 0     |          | 5               | 1160          |                   |                    | 1300385         |                  |                    | Erster Kalttest  |
| 01.02.2008 | 15:33   |                        |       | 264000   | 5               | 1159          |                   |                    | 1300019         | 0                |                    | Erster Kalttest  |
| 07.02.2008 | 9:10    |                        | 0     | 0        | 5               | 1070          |                   |                    | 1300383         | 0                |                    | Zweiter Kalttest |
| 07.02.2008 | 10:35   |                        | 0     | 0        | 2               | 32            |                   |                    | 1300321         | 0                |                    | Zweiter Kalttest |
| 07.02.2008 | 11:35   |                        | 0     | 0        | 2               | 4500          |                   |                    | 1300550         | 0                |                    | Zweiter Kalttest |
| 07.02.2008 | 11:55   |                        | 0     | 0        | 2               | 5200          |                   |                    | 1300582         | 0                |                    | Zweiter Kalttest |
| 07.02.2008 | 12:10   |                        | 0     | 0        | 2               | 6010          |                   |                    | 1300598         | 0                |                    | Zweiter Kalttest |

**300K Drucktest**




| Datum:     | Uhrzeit | delta mV<br>(HP 54501) | Steps | Position | Temp.<br>Kelvin | Druck<br>mbar | Plezo-Span.<br>mV | delta Span.<br>KHz | Frequenz<br>GHz | delta Fr.<br>KHz | Feldstärke<br>MV/m | Wo      |
|------------|---------|------------------------|-------|----------|-----------------|---------------|-------------------|--------------------|-----------------|------------------|--------------------|---------|
| 08.02.2008 | 15:20   |                        | 0     | 0        | 300             | 1109          |                   |                    | 1298409         | 0                |                    | H1/300K |
| 08.02.2008 | 15:30   |                        | 0     | 0        | 300             | 1850          |                   |                    | 1298479         | 0                |                    | H1/300K |
| 08.02.2008 | 15:46   |                        | 0     | 0        | 300             | 3110          |                   |                    | 1298558         | 0                |                    | H1/300K |
| 08.02.2008 | 15:49   |                        | 0     | 0        | 300             | 4500          |                   |                    | 1298600         | 0                |                    | H1/300K |
| 08.02.2008 | 15:51   |                        | 0     | 0        | 300             | 5950          |                   |                    | 1298710         | 0                |                    | H1/300K |
| 08.02.2008 | 16:03   |                        | 0     | 0        | 300             | 6100          |                   |                    | 1298740         | 0                |                    | H1/300K |
| 08.02.2008 | 16:09   |                        | 0     | 0        | 300             | 1100          | 16,25             |                    | 1298548         | 0                |                    | H1/300K |



Clemens Albrecht

## Second Warm Test at 290K

- **Test procedure:**
- C26 ~290K
  - Raum 1: 1,0bar / Frequency measured
  - Raum 2:  $\sim 3 \times 10^{-8}$  mbar
  - Raum 3:  $\sim 1,6 \times 10^{-5}$  mbar
- He-Raum (1) in steps to impress with warm He:
  - 2,0 bar / Frequency measured
  - 1,0 bar / fr measured
  - 3,45 bar / fr measured
  - 1,0 bar / fr measured
  - 4,2 bar / fr measured
  - 1,0 bar / fr measured
  - 5,3 bar / fr measured
  - 1,0 bar / fr measured
  - 6,2 bar / fr measured
  - 6,2 bar for a 1/2h / fr measured
  - 1,0 bar / fr measured
- Above 6,2 bar fr  $\sim 100$  kHz higher on 1,0 bar before pressure test.
- Up to 5,3 bar steps no fr shift vs. 1.0 bar measurements.
- None detection of pressure or leak rate increase in the cavity or insulation vacuum




Jürgen Eschke DESY MKS1 2007-09-19 17:45.59 12. Feb. 2008



Frequenzverlauf bei Drucktest C26 im H1

| Datum:     | Uhrzeit | delta mV<br>(HP 54501) | Steps | Position | Temp.<br>Kelvin | Druck<br>mbar | Piezo-Span.<br>mV | delta Span.<br>KHz | Frequenz<br>GHz | delta Fr.<br>KHz | Feldstärke<br>MV/m | Wo |
|------------|---------|------------------------|-------|----------|-----------------|---------------|-------------------|--------------------|-----------------|------------------|--------------------|----|
| 11.02.2008 | 09:10   |                        | 0     |          | 300             | 1070          |                   |                    | 1298560         |                  |                    |    |
| 11.02.2008 | 15:10   |                        | 0     |          | 300             | 1067          |                   |                    | 1298560         |                  |                    |    |
| 11.02.2008 | 15:25   |                        | 0     |          |                 | 1984          |                   |                    | 1298620         | 60               |                    |    |
| 11.02.2008 | 15:35   |                        | 0     |          |                 | 1058          |                   |                    | 1298592         | -28              |                    |    |
| 11.02.2008 | 15:39   |                        | 0     |          |                 | 3521          |                   |                    | 1298705         | 113              |                    |    |
| 11.02.2008 | 15:41   |                        | 0     |          |                 | 1063          |                   |                    | 1298605         | -100             |                    |    |
| 11.02.2008 | 15:45   |                        | 0     |          |                 | 4164          |                   |                    | 1298740         | 135              |                    |    |
| 11.02.2008 | 15:48   |                        | 0     |          |                 | 1078          |                   |                    | 1298595         | -145             |                    |    |
| 11.02.2008 | 15:52   |                        | 0     |          |                 | 5300          |                   |                    | 1298785         | 190              |                    |    |
| 11.02.2008 | 15:56   |                        | 0     |          |                 | 1057          |                   |                    | 1298600         | -185             |                    |    |
| 11.02.2008 | 15:59   |                        | 0     |          |                 | 6240          |                   |                    | 1298875         | 275              |                    |    |
| 11.02.2008 | 16:26   |                        | 0     |          |                 | 6215          |                   |                    | 1298910         | 35               |                    |    |
| 11.02.2008 | 16:36   |                        | 0     |          |                 | 1062          |                   |                    | 1298702         | -208             |                    |    |



C26 / 290K 1000-6200mbar






## Second Cold Test at 2K

- **Test procedure:**
- Cavity stable at 2K/31mbar – fr on-resonance
- Frequency and field flatness checked
- Frequency could be tune.
- Field flatness unbalanced – impact from the warm test






|     |   |
|-----|---|
| 413 | 4 |
| 414 | 4 |
| 415 | 4 |
| 416 | 4 |
| 417 | 4 |
| 419 | 4 |
| 420 | 4 |
| 421 | 4 |
| 422 | 4 |
| 424 | 4 |
| 426 | 4 |
| 427 | 4 |




# Cavity Spectrum at 4 a. 2K

4K



2K



RF on-resonance

## Pressure Test: Conclusion and Next Steps

- Pressure Test results
  - At 2K
    - » Until 6.2 bar Cavity and Tuner system **only elastic deformations**
  - At 295K
    - » Until 5,3bar Cavity and Tunersystem **only elastic deformations**
    - » **Over 5.3bar plastic deformations** on the Cavity und Tunersystem
- Next steps:
  - Prepare the Cavity for simple spectrum measurements at 295K
  - Pressure test in the work shop (water)
    - » Measurements at Cavity flanges and the Tunersystem with micrometer to figure out what are the “instable components”
    - » Pressure test with tuner clamps (Pratzen) and disassemble tunersystem
    - » Pressure test for the series will be done with clamps.
  - To retest with a 800°C Cavity under same conditions
    - » C26 is 1400°C treated
  - The goal is to verify if it possible to certified a Cavity/He-Vessel with a simple cheap test at 5.8bar
    - » 4.0bar is the specified max. pressure in XFEL –  $4.0 \times 1.43 = 5.72\text{bar}$

Prüflaboratorium für Druckgeräte  
**Prüfbericht zur Entwurfsprüfung**  
 von Druckgeräten / Druckgeräteeilen



Prüflabor Hamburg

|   |  |
|---|--|
| <b>Auftrags-Nr.:</b> 8103790683   | <b>Prüfbericht-Nr.:</b> STK1P0971702   |
| <b>HERSTELLER / INVERKEHRBRINGER</b><br>Deutsches Elektronen-Synchrotron<br>Notkestr. 85<br>22607 Hamburg<br>Tel.: ++49(0)40/8998-0, Fax: -3282 | <b>EINSTUFUNG</b><br>Prüfgrundlage<br>Regelwerk<br>Kategorie IV Modul<br>Art des Druckgerätes<br>97/23/EG (PED, DGRL)<br>EN 13445<br>B, Diagramm 2<br>unbefeuetes Druckgerät |

**TECHNISCHE DATEN**

|   |                           |                        |                 |
|---|---------------------------|------------------------|-----------------|
| Prüfgegenstand: XFEL-Cavities mit Helium-Tank |                           | Herstell-Nr. unbekannt |                 |
| Hauptzeichnung: 1_06_8316_0_000 v. 08.11.07   |                           | Baujahr ab 2008        |                 |
| Druckraum                                     | <b>Cavities / He-Tank</b> | <b>Raum II</b>         | <b>Raum III</b> |
| Min./max. zulässiger Druck PS [bar]           | -1 / 3,0                  | 0 / 0                  | 0 / 0           |
| Min./max. zul. Temperatur TS [°C]             | -27 / 750                 | 0 / 0                  | 0 / 0           |
| Volumen V [L]                                 | Unbekannt                 | 0                      | 0               |
| Fluid   | Helium                    | -                      | -               |
| Prüfdruck (erstmalig) PT [bar]                | 5,8                       | 0,0                    | 0,0             |
| Medium (Gasdruckprüfung)                      | Luft                      | -                      | -               |
| Schweißnahtwertigkeit %                       | 85                        | 0                      | 0               |
| Fluidgruppe                                   | 2                         | 0                      | 0               |
| Korrosionszuschlag [mm]                       | 0                         | 0                      | 0               |

4 x 1,43 = 5,72 bar (5,8)



**ERGEBNIS:**


Die Prüfung erfolgte in Übereinstimmung mit den Anforderungen der Richtlinie 97/23/EG und den o.g. Prüfgrundlagen und ergab keine Beanstandungen.

**Hinweis** Die Prüfergebnisse beziehen sich ausschließlich auf den beschriebenen Prüfgegenstand und nur auf die druckbeanspruchten Bauteile. Eine auszugsweise Vervielfältigung des Prüfberichtes ohne schriftliche Freigabe des Prüflaboratoriums ist nicht zulässig.

Die in der Anlage genannten Prüfvermerke sind zu beachten.

Ort: Hamburg Datum: 29.01.2008 Prüflaboratorium für Druckgeräte der TÜV NORD Systems GmbH & Co. KG

Draft Version



TÜV Nord Systems, STK Tel. +49-(0)40/8557-2870  
 Große Bahnstraße 31 Fax +49-(0)40/8557 1901 2786  
 D-22525 Hamburg e-mail uklinger@tuev-nord.de


Dipl. Ing. U. Klingler  
 Benannte Stelle, Kennnummer 0045

## Venting of the Coupler Vacuum

- Preparation for crash tests
  - would like to escalate the disaster level in a reasonable way to maximise information from test
    - » Correct scheduling of tests is important
  - In other words: At which stage are we seriously start destroying things?
- Check whether ceramic breaks in a fast vent with nitrogen
- Results
  - Ceramic does not break
  - No leak occurred
    - » Cross-checked after pumpdown

## Venting of Coupler Vacuum

- Opening needle valve
  - about 1 min for full vent
  - Nitrogen, not air
  - Gauge calibrated for air
- 
- Results:
  - Ceramic does not break
  - No leak



## Summary and Outlook

- Pressure test
  - No detuning of the cavity in cold
  - Development of a simple pressure test for the series
    - » Warm condition up to ~6 bar
- Venting test
  - Ceramic did not break, no leak
- Module crash test
  - Safety authorities will take part
  - Series of test with careful escalation of level of destruction
    - » Starting this week