

---

# SUMMARY of DISCUSSION

## Work packages for EDR

### Main Linac:

#### QUAD package and Instrumentation

N.Solyak/K. Tsuchiya

#### Installation and Alignment

F.Asiri/A.Tetsuo/R.Ruland

#### CF&S Interface

T.Lackowski

#### Reliability, MPS, Operation and Tuning

T.Himmel/PT/J.Carwardine

---

## Magnet Work Packages

1	e <sup>-</sup> Source Conventional Magnets
2	e <sup>+</sup> Source Conventional Magnets
3	e <sup>-</sup> , e <sup>+</sup> Source, RTML Solenoids
4	e <sup>+</sup> SC undulators
5	DR Conventional Magnets
6	DR Wigglers
7	RTML Conventional Magnets
8	Main Linac/Cryomodule SC quads & correctors
9	BDS Conventional Magnets
10	BDS Final Focus SC Magnets & TF Octupoles
11	BDS Magnet Movers
12	Pulsed Magnet Systems

- Separate special magnets from more 'routine' conventional designs
- A separate WP for 'pulsed magnets'

## Power System WPs

13	e <sup>-</sup> Source Magnet Power Systems
14	e <sup>+</sup> Source Magnet Power Systems
15	Damping Rings Magnet Power Systems
16	RTML Magnet Power Systems
17	Main Linac Magnet Power Systems
18	BDS Magnet Power Systems


- Incl. magnet interfaces to Controls System
- Does not include Pulsed Magnets

## Magnet Facilities WPs

19	Con. Mag. Test & Meas. Facility
20	SC Mag. Test & Meas. Facility

Cold magnet test facility design – shared with cryomod's/SRF test & measurement systems


## Main Linac Cryomodule



SC Quads /Correctors ~ 620 in Linacs + RTML



- **Critical Component of the ML and RTML**
  - **Tight specification**
    - Requirements for center stability  $\sim 1\mu\text{m}$
    - Small fringing fields in the cavity
    - No dipole-corrector coupling effects
  - **No proven design yet**
  - **R&D and prototyping are needed to confirm the specified performance and efficiency**
    - Number of magnet types (low/medium/high energy)
    - Combined or stand alone correctors
    - Optimal quadrupole configuration
    - Magnetic center stability during  $-20\%$  field change
  - **Sub-packages with high priorities** (*Low energy magnet*)?
-



<u>VBS x.7 ML: Optics, Beam dynamics, Instrumentation</u>					Target 2		
		FY08	FY08	FY08	FY09	FY09	FY09
<u>Description</u>	Lab	Labor	Direc	Total	Labor	Direct	Total
		FTE	M&S		FTE	M&S	
			K\$	k\$		K\$	k\$
<b>Quad package design</b>							
ML quadrupole and corrector de	FNAL	0.50	0	0	0.25	0	0
Separate cryostat for quad pack	FNAL	0.00	0	0	0.00	0	0
		<b>Total: 0.75 FTE*year 0 M&amp;S</b>					
<b>R&amp;D</b>							
<b>Quad package test</b>							
SC Quad prototype and tests	FNAL	1.25	60	60	2.00	75	75
SC Corrector prototype and test	FNAL	0.70	42	42	0.80	37	37
Test Separate cryostat with qua	FNAL	0.00	0	0	0.00	0	0
		<b>Total: 4.75 FTE*year 214 k\$ M&amp;S</b>					
<b>Facilities and Infrastructure</b>							
<b>Test Stands</b>							
Tev Test Stand upgrade for SC	FNAL	0.75	80	80	0.75	100	100
SSW system upgrade for Quad	FNAL	0.10	55	55	0.20	50	50
		<b>Total: 1.8 FTE*year 285 k\$ M&amp;S</b>					

- Funding for FY08-FY09 was planned w/o EDR needs

EDR SC magnet design and cost estimate cannot be carried out without sufficient funding

### EDR Magnet Design and Cost Effort

*Preliminary Staffing Estimate for “100% Design” Feb.07.02*

Magnet Category	Est. No. of Styles	Eng./Phys. (FTE)	Prermnt (FTE)	Designer (FTE)
Con. Conventional Magnets	75	13.8	1.3	36.7
Uncon. Conventional Magnets	15	6.3	0.5	18.0
Superconducting Magnets	6	3.2	0.3	8.4
<b>Totals</b>	<b>96</b>	<b>23.3</b>	<b>2.1</b>	<b>63.1</b>
<i>Yearly (over EDR period)</i>		<i>7.8</i>	<i>0.7</i>	<i>21.0</i>
<i>Scaled by RDR and similar experience</i>				
<i>Totals</i>		<i>36.9</i>	<i>3.3</i>	<i>99.7</i>
<i>Yearly (over EDR period)</i>		<i>12.3</i>	<i>1.1</i>	<i>33.2</i>

## SC Magnet development plan at KEK (K. Tsuchiya)

- Budget and Manpower
  - dedicated test facility : ~1.5 M\$
    - cooling system
    - field measurement system
  - ~6 magnets : ~1.5 M\$
  - magnet installation into cryomodule and test operation ~ 0.3 M\$
- Manpower
  - magnet design & fabrication : 2.0 FTE/ year
  - cooling system : 1.5 FTE/ year
  - field measurement system : 1.5 FTE/ year

*(\* Preliminary estimations)*

Beam instrumentation needs in the Main Linacs, as listed in the RDR:

Instrument	Requirements	Qty	R&D WPs	
			M&S (k\$)	FTE (MY)
<b>Cold BPM</b> (L-Band cavity)	0.5...2 $\mu\text{m}$	2 x 312	500	6
<b>Laserwire</b>	~10 % of transverse beam size	2 x 3	400	5
<b>Beam current monitor-toroid</b>	0.5...1 % of bunch charge	2 x 3		
<b>BLM - PMT</b> <b>-Ion Chamber</b>	< 0.01 % of total beam intensity	2 x 325 2 x 10		
<b>Feedback systems</b>	Inject / ejection, energy, spread	2 x 10	300	4

+ Further R&D is required on the **HOM coupler signal processing** for beam orbit, cavity alignment and beam phase measurement!


Work package proposal: M&S ~ 200 k\$, FTE ~ 3 ManYears.






- **L-band cavity BPMs** (*Linacs, RTML, BDS, both warm and cold*)

- *Cavity BPM*
- *Analog and digital read-out electronics*
- *Trigger/timing hardware to time-resolve position for individual bunches*
- *A system for calibration and self-diagnosis tests.*
- *Digital data acquisition and control hard/software, incl. interface.*
- *Auxiliary systems (racks, crates, power supplies, cables, etc.)*



- **Laserwire** : (*Linacs, RTML and BDS*)

- *Laser (one can feed many IP's)*
  - *Distribution*
  - *Deflector (scanner)*
- IP (multi-plane)*  
*e /  $\gamma$  Separation*  
*Detector*




- **Beam Feedback Systems**

- *stabilize beam trajectories/emittance/dispersion in the Linacs.*
- *Trajectory Feedback (several cascaded loops) - 5Hz*
- *Dispersion measurement and control*
- *Beam energy (several cascaded sections) (5Hz)*
- *End of linac trajectory control (bunch-by-bunch)*

## Methodology- Assumption

### Installation time frame:

Project management	8 Years
Project engineering	6 Years
Cryomodule handling & shipping	4 Years
Cryomodule underground installation	3 Years
Working days per year	250
Number of Main Linac Cryomodules	1668



**Installation rate: Three Cryomodules per day \***

\* 556 days @ max rate of Cryomodule installation, plus learning curve and interrupts.


ML installation ~ 3 500 000 hrs

*F.Asiri*

## FUTURE PLANNING

- There are a series of long lead items that must be addressed, before the installation can commence. These are:
  - Warehousing capacity
  - Tunnel transportation for equipment & personnel
  - Materials handling requirements for the tunnel
  - Utility requirements & locations including cryo box locations in the tunnel.
  - Data processing, including inventory control & scheduling.

# Application of Virtual Design & Construction Technologies



## FUTURE PLANNING

- Installation G.S.

- Goal: to produce an integrated Installation process for the ILC Baseline in full cooperation with other regions

- Set-up and manage an installation data base in FY 07 that can be expanded in a full pledged program thru FY 08 and FY 09

- ✓ Estimate:


- FY 07; 1.5 FTE and ~ \$100K M&S (contract)

- FY 08; 2 FTE and ~ \$200K M&S (contract)

- FY 09; 2 FTE and ~ \$200K M&S (contract)

## CF&S Effort Levels (before EDR)

- The CF&S effort will need to ramp up sharply over the next three years in order to complete what we perceive is required for the EDR.
- A parallel effort to develop regional selection documents will add to the EDR effort.
- Regional support and funding is under discussion, but not firm enough to make financial commitments.
- All regions have limited available in-house engineers. Will need to through expanding A&E consultants.



*T.Lackowski*

---

**Firm #1 - General Architect/ Engineering Firm**

**(\$1,000K to \$2,500K)**

- This firm will provide professional architectural and engineering services to support the ILC mission. The general scope of this work may include:
- Condition Assessments;
- Surface Building Programming;
- Site Planning;
- Building design;
- Conceptual Design Studies and reports
- Value Management Analysis

**Firm # 2 - Underground Engineering Expertise (at least three firms anticipated to be selected)**

**(\$5,000K to \$10,000K)**

- Design, cost estimating, and scheduling of hard rock tunnels, caverns and halls.
  - Design, cost estimating, and scheduling of soft rock tunnels, caverns and halls.
  - Design, cost estimating, and scheduling of open cut enclosures.
  - Conceptual Design Studies and reports
  - Presentation Drawings:
  - Value Engineering Analysis
  - Soil borings, and the associated field and laboratory analysis. Geotechnical Reports
  - Geotechnical baseline reports
-

- Firm # 3 - Site Civil Expertise  
(\$500K to \$1,000K)
- Firm # 4 Electrical Expertise  
(\$300K to \$900K)
- Firm # 5 Process Cooling and Mechanical Engineering  
(\$600K to \$1,200K)
- Firm # 6 - Life Safety Engineer  
(\$300K to \$700K)
- Firm #7 - Configuration Controls and Project Controls Systems  
(\$400K to \$1,200K)
- Firm # 8 - Environmental, Safety and Health  
(\$300K to \$600K)
- Firm # 9 - Land Acquisition Support  
(\$200K to \$500K)



## Availability

*T.Himel*

- **Description:**
  - Monitor progress of other groups in meeting reliability goals. Aid them with simulations or calculations as requested.
  - Adjust reliability goals to minimize risk and cost as development continues
  - Keep availability model updated to changes in design. Add in more detail as necessary.
  - Should we set up a FMEA plan and get all systems to use it in the design of their parts? (not included in FTE estimate below)
  - What should we do about systems like water instrumentation, collimators, and coupler interlocks that need major MTBF improvements that don't have ongoing R&D projects?
- **Resources:**
  - 1 FTE level of effort through 2<sup>nd</sup> year of construction

- **MPS system:**
    - 33 FTE level of effort through 5<sup>th</sup> year of construction
    - 2 FTE years for fault scenario simulations. Should be done in first 1.5 years of EDR as results could effect beam-line layouts
  - **PPS +BCS:**
    - 0.5 FTE level of effort through 2<sup>nd</sup> year of construction
    - 2 FTE-years of rad-physics calculations guided by above LOE person. Should take place in first 1.5 years of EDR as shielding may effect layout.
  - **Refine alignment and vibration tolerances**
    - 2 FTE years. **MUST** be done in 1<sup>st</sup> year of EDR so detailed magnet and support designs can be done based on the tolerances.
-

- **Tuning and feedbacks:**
    - 12 FTE years if it is done 3 times so people are checking each other. Considerable computing resources will be needed hopefully these exist at the lab already and hence don't count as M&S. This effort can start slow and can extend to the beginning of construction
  
  - **Commissioning:**
    - 0.2 FTE level of effort through end of the EDR
    - Then .5 FTE level of effort through 4th year of construction.
    - Some beam operations start in 3<sup>rd</sup> year of construction
    - 6 FTE years if everything is done once.
-