

Status

- Schedule still under preparation
- Materials nearly all in house
 - waiting for permeability survey of HeGRP material (316L, $\mu_{r} < 1.05$) for acceptance
 - big forged components (post supports) ordered and on their way to EZ
 - all other material on stock
 - vessel preparation starting

Status

- Quality control plan distributed to Norihito
 - HeGRP need to include steps for
 - strain gauge
 - will KEK come to install or need to specify devices and procedures for mounting by INFN/EZ personnel
 - WPM installation
 - KEK presence for installation of hardware
 - These operations typically are performed before the final packing of the HeGRP and top shield parts
 - strain gauges before the MLI on HeGRP