




CesrTA Status Report


Mark Palmer
July 8, 2009





• Recent News

- Completed Run #3 (May 12 – June 16)
 - 109 of 240 planned running days now provided
 - Major focus on commissioning efforts
- CTA09 (June 25-26)
<https://wiki.lepp.cornell.edu/ilc/bin/view/Public/DampingRings/CTA09/WebHome>
 - Major review of experimental program
 - 40 participants
 - Planning for next 4 runs (Aug '09, Nov-Dec'09, approx. Mar '10, approx. Jul '10)
 - Organize shift from commissioning focus \Rightarrow experimental focus
- Final upgrade down nearing completion
 - Machine Startup – July 23rd
- Next run starts July 31st (to Sept 8th)



CESR Reconfiguration

- **L3 EC experimental region**
PEP-II EC Hardware: Chicane, upgraded SEY station (coming on line in May)


Drift and Quadrupole diagnostic chambers

- **New EC experimental regions in arcs (wigglers \Rightarrow L0 straight)**
Locations for collaborator experimental chambers

- **CHES C-line & D-line Upgrades**
Windowless (all vacuum) x-ray line upgrade

Dedicated optics box of fit for each line

Detectors share space in CHES user



- **L0 region reconfigured as a wiggler straight**

CLEO detector sub-systems removed

6 wigglers moved from CESR arcs to zero dispersion straight

Region instrumented with EC diagnostics and mitigation

Wiggler chambers with retarding field analyzers and various EC mitigation methods (fabricated at LBNL in CU/SLAC/KEK/LBNL collaboration)



- **Key tasks:**
 - BPM system upgrade:
 - Commissioning work continued during May-June run. Pushing towards full switchover to new system by late summer
 - xBSM upgrade:
 - Commissioning continued work during May-June run including first single-pass measurements
 - Complete electron line deployment during present down and commission (**underway**)
 - 4ns upgrades
 - 4ns feedback system commissioned during May-June run
 - Upgraded 4ns digitizers for xBSM (component testing during Aug run \Rightarrow targeting standard operation by Nov-Dec run)
 - L3 EC Hardware
 - Chicane and EC chambers commissioned during May-June run
 - SEY station development and testing underway (in situ measurement upgrade of SLAC hardware)
 - New EC vacuum chambers
 - Wiggler chambers with grooves and electrode mitigation (CU-KEK-LBNL-SLAC) [Groove chamber in preparation for installation Aug 20]
 - Upgraded RFA detectors under development (first units **installed**)
 - Diagnostic quadrupole chamber for L3 experimental region (**installed**)
 - Collaborator chambers: CERN (α -C coating - **installed**); FNAL (enamel with electrode – late 2009); SLAC (new groove design - **installed**)
 - Reviewing requirements for L3 NEG-coated chamber test
 - Additional chambers depending on initial results through remainder of program
 - EC solenoid windings on CESR drifts (**underway**)
 - 4 runs planned over course of next year
 - Each approximately 1 month duration