
KEK ATF2 High Availability DC Magnet Power Supplies

2nd Project Meeting

Power Supply Summary

31 May 2006

Paul Bellomo, Antonio de Lira, Briant Lam and Dave MacNair

Stanford Linear Accelerator Center

Summary

Progress

Since the April 29 – 30 meeting at SLAC the accomplishments include:

- 200A operation*
- Temperature stability better than 1ppm/C*
- > 90% module efficiency*
- Input power defined as 420V, 60A and 120V, 20A per rack*
- Alternate rack layout shows 3 fewer bulk power supplies, PLC for bulk PS*
- Contacted candidate power supply manufacturers - at least two will be on-board. Expect to hear from others by the end of June.*

Summary (continued)

Specification Development

- *Formal specifications are in progress for Bulk PS, modules, crates. SLAC is still on target for an end of July issuance.*
- *Specifications and software written for Ethernet controller, CD given to KEK. Note that the specifications might change*
- *SLAC proposed a PLC for control and monitoring of the bulk power supplies. The PLC will have an Ethernet interface. KEK agreed to this approach.*
- *SLAC asked to keep the demonstration system for continued testing until August. KEK is considering the SLAC request.*

Action Items

- *KEK wants remote and local on/off control of each module. SLAC will look into the this will advise KEK if this possible*
- *SLAC asked for a layout of the facility in order to ensure the account for cable length when sizing the power supplies. KEK will send a CAD file of ATF area with DXF format.*